

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 1/22/12

Construction

- Erection
 - Erection activities are complete
- Commissioning
 - Turbines 6, 17, 25, and 28 were commissioned this week

Weather Impacts

- High winds prevented erection work 1 day this week.

Manpower on Site

- Siemens – 35
- MP – 3

Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 1/15/12

Construction

- Erection
 - Rotor installed on Turbine 10
 - Turbine 27 rotor removed and nacelle lifted
- Commissioning
 - None

Weather Impacts

- High winds prevented erection work 3 days during the week.

Manpower on Site

- Siemens – 40
- MP – 2