

**Hamre, John G.**

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, March 15, 2010 11:40 AM  
**To:** Hamre, John G.  
**Subject:** FW: Hawthorn Pipeline update  
**Attachments:** HAWTHORN LINE WEEK ENDING 3-6.doc

John – please docket in 09-153 from Hawthorn Oil and then forward to Commissioners, PU, and Legal

**Patrick Fahn**  
Director-Compliance and Competitive Markets  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

**From:** Gust\_Benninger@pecanpipeline.com [mailto:Gust\_Benninger@pecanpipeline.com]  
**Sent:** Tuesday, March 09, 2010 3:39 PM  
**To:** Fahn, Patrick J.  
**Cc:** Jodie\_Davis@pecanpipeline.com  
**Subject:** Hawthorn Pipeline update

Pat  
We just finished hydro testing the south portion of the line Saturday night and will be testing the the remainder of he line today. If you need anything further please let me know. Gust

Gust Benninger  
Pecan Pipeline  
Construction Superintendent  
701-578-5246 - Cell

HAWTHORN OIL LINE UPDATE FOR WEEK ENDING  
3-6-10

BORES COMPLETE.

STRINGING COMPLETE.

POTHOLING FOREIGN LINES COMPLETE.

BENDING COMPLETE.

WELDING ML COMPLETE

COATING COMPLETE

DITCHING COMPLETE

LOWERING IN COMPLETE

PAD/BACKFILL 95% COMPLETE

TIE INS 99% COMPLETE

M/L TESTING 0% COMPLETE

FABRICATION TESTING 0% COMPLETE

ELECTRICAL PROGRESSING AT THE 88 OIL SITE. 90% COMPLETE. 4160V  
NEEDS TO BE TERMINATED. WAITING ON LACT UNIT PLC.

ELECTRICAL AT RR SITE 10% COMPLETE. WAITING ON LACT UNIT AND  
PLC.

THE RAIL SITE LACT UNIT IS SCHEDULED TO BE DELIVERED 3-8-10. THE 8"  
PIPE IS LAID TO THE PIPE RACK AT THE TANKS, TESTING WILL BE DONE  
WITH THE MAINLINE.

TESTING SHOULD COMMENCE SATURDAY, 3-6-10 AND BE COMPLETE  
3-10-10. FABRICATION IS SCHEDULED TO BE COMPLETE 3-14-10. DRYERS TO  
BE ON SITE AFTER TESTING IS COMPLETE TO DRY PIPELINE.

MAINLINE VALVE ASSEMBLIES COMPLETE.