



**Luverne Wind Farm
Transmission Line Construction
Plan of the Week (POW)**

Week of June 22nd-26th, 2009

Otter Tail Power Company

Activities:

- **Safety/Environmental:**
None.
- **Lay down Yard:**
None.
- **Electrical/Construction:**
None.
- **Potential Schedule Delays:**
None.
- **Plan for the week:**
Cable is in and we should start stringing conductor next week.

General Information and Announcements



Work In Progress

	Total	Complete	Remaining	% Complete
Poles Framed	87	77	17	88%
Poles Set	87	79	31	91%
Conductor Strung	12	0	12	0%
Conductor Sagged	12	0	12	0%
Conductor Clipped	12	0	12	0%
Fiber Strung	12	0	12	0%
Fiber Sagged	12	0	12	0%
Fiber Clipped	12	0	12	0%