



**Luverne Wind Farm
Transmission Line Construction
Plan of the Week (POW)**

Week of June 29th- July 3rd, 2009

Otter Tail Power Company

Activities:

- **Safety/Environmental:**
None.
- **Lay down Yard:**
None.
- **Electrical/Construction:**
None.
- **Potential Schedule Delays:**
None.
- **Plan for the week:**
Continue stringing Cable.

General Information and Announcements

Work In Progress

	Total	Complete	Remaining	% Complete
Poles Framed	87	87	0	100%
Poles Set	87	84	3	97%
Conductor Strung	12	2	10	17%
Conductor Sagged	12	2	10	17%
Conductor Clipped	12	2	10	17%
Fiber Strung	12	0	12	0%
Fiber Sagged	12	0	12	0%
Fiber Clipped	12	0	12	0%