



**Luverne Wind Farm  
Transmission Line Construction  
Plan of the Week (POW)**

**Week of July 6th- 10th, 2009**

**Otter Tail Power Company**

**Activities:**

- **Safety/Environmental:**  
None.
- **Lay down Yard:**  
None.
- **Electrical/Construction:**  
None.
- **Potential Schedule Delays:**  
None.
- **Plan for the week:**  
Finish stringing Cable and start with Fiber.

**General Information and Announcements**



**Work In Progress**

	Total	Complete	Remaining	% Complete
Poles Framed	87	87	0	100%
Poles Set	87	85	2	98%
Conductor Strung	12	6.5	5.5	54%
Conductor Sagged	12	6.5	5.5	54%
Conductor Clipped	12	6.5	5.5	54%
Fiber Strung	12	0	12	0%
Fiber Sagged	12	0	12	0%
Fiber Clipped	12	0	12	0%