



**Luverne Wind Farm
Transmission Line Construction
Plan of the Week (POW)**

Week of July 13th- 17th, 2009

Otter Tail Power Company

Activities:

- **Safety/Environmental:**
None.
- **Lay down Yard:**
None.
- **Electrical/Construction:**
None.
- **Potential Schedule Delays:**
None.
- **Plan for the week:**
Continue stringing Fiber. Received supplies to complete the last laminate pole and will set it next week.

General Information and Announcements



Work In Progress

	Total	Complete	Remaining	% Complete
Poles Framed	87	87	0	100%
Poles Set	87	86	1	99%
Conductor Strung	12	11.5	.5	54%
Conductor Sagged	12	11.5	.5	54%
Conductor Clipped	12	11.5	.5	54%
Fiber Strung	12	2.8	9.2	23%
Fiber Sagged	12	2.8	9.2	23%
Fiber Clipped	12	2.8	9.2	23%