




NextEra™ Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: **Friday, 7/10/2009**
High: **77**
Precipitation Chances: **1%**

COD: **10-15-09**
Low: **51**

Days to COD: **98**
Winds: **NNW @ 7 mph**
Weather Forecast: **Partly Sunny**

NextEra™ Energy Resources

Otter Tail

Blattner Energy

GE

Safety/Environmental:

- There will be slick roads due to rain, drive cautiously
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- A lot of congestion in the North yard, so be cautious & courteous of others when entering the North yard
- Uneven surfaces; use caution when using equipment
- SWPPP inspections two weeks

Civil/Erection:

- Gravel at Radius, 159

Foundations:

- Excavation on foundation Complete
- Mud mat at 147-148
- Install bottom rebar mat at 153, 154 & 158
- Install anchor bolts at 155, 156 & 157
- Install top rebar mat at 155, 156 & 157
- Form base at 156 & 157
- Pour base at 163 & 164
- Form pedestal at 145, 146 & 159
- Pour pedestal at 145, 146 & 159
- Backfill at 140 & 142

Collections:

- Boring at pipeline crossing, 139-141, 142-143
- Trench & cable install 4/0 at 137-139

Electrical:

- Pedestal Conduit at 146, 159, 160 & 161
- Smurf tube at 155, 156 & 157
- Grounding Grid at 140 - 143

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	114,017	2,983
1000-2kv (Low Voltage)	12,750	0	12,750
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	0	33
Controllers	33	0	33
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	0	33

Negative Number Indicates Overage of Cable

General Construction Status


	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	32,975	49,614	66.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	13	33	39.4%
Foundations Backfilled	7	33	21.2%
Crane Pads Completed	0	33	0.0%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	6,148	189,000	3.3%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	0	33	0.0%
(as of COB yesterday)			

6 **PU-09-528** Filed: 7/10/2009 Pages: 2
Ashtabula Wind II Plan of the Day for July 10, 2009

NextEra Energy Resources, LLC
DeeDee Olson

10 **PU-09-407** Filed: 7/10/2009 Pages: 2
Ashtabula Wind II Plan of the Day for July 10, 2009

NextEra Energy Resources, LLC
DeeDee Olson



Date: **Friday, 7/10/2009**
High: **77**
Precipitation Chances: **1%**

COD: **10-31-09**
Low: **51**

Days to COD: **114**
Winds: **NNW @ 7 mph**
Weather Forecast: **Partly Sunny**

NextEraTM Energy Resources

Otter Tail

Blattner Energy

GE

Safety/Environmental:

- Roads may appear dry, however shoulders may be wet, be cautious when letting trucks by
- Make sure not to use any equipment if it is tagged out
- Use correct procedure when offloading any material
- Narrow roads; use caution when passing
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspections every two weeks
- Wetland markings

Civil/Erection:

- Subgrade at 196-198

Foundations:

Collection:

Electrical:

Upcoming Events/Outstanding Issues:



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	0	84,000
1000 KCM	333,000	253,888	79,112
12 Fiber SM FOC	270,000	15,000	255,000
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	1,100	117,188	0.9%
Gravel Roads (6")	0	117,188	0.0%
Roads Complete	0	117,188	0.0%
Silt Fence Installed	791	17,700	4.5%
Foundations Excavated	0	80	0.0%
Foundations Poured	0	80	0.0%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			