




NextEra™ Energy Resources Ashtabula Wind II



Otter Tail

Plan of the Day (POD)

Date: Wednesday, 7/15/2009
High: 76
Precipitation Chances: 0%

COD: 10-15-09
Low: 47

Days to COD: 93
Winds: WNW @ 16 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspection

Civil/Erection:

Foundations:

- Install bottom rebar mat Complete
- Install anchor bolts at 147-149
- Install top rebar mat at 149, 150 & 152
- Form base at 151 & 152
- Pour base at 151 & 153
- Form pedestal at 156-158
- Pour pedestal at 156 & 157
- Backfill at 141, 144 & 145
- Build Crane pad at 143 & 146

Collections:

- Boring at 139-158
- Trench & cable install 4/0 at 143-145

Electrical:

- Pedestal Conduit at 155-157
- Smurf tube at 151 & 153
- Grounding Grid at 157-158
- Install box pad at 133, 134, 136, 138 & 140

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	0	12,750
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	0	33
Controllers	33	0	33
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	0	33

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	32,975	49,614	66.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	21	33	63.6%
Foundations Backfilled	13	33	39.4%
Crane Pads Completed	4	33	12.1%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	16,008	189,000	8.5%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	0	33	0.0%
(as of COB yesterday)			

10 PU-09-528 Filed: 7/15/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 15, 2009

NextEra Energy Resources, LLC

DeeDee Olson

14 PU-09-407 Filed: 7/15/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 15, 2009

NextEra Energy Resources, LLC


DeeDee Olson



**NextEra™ Energy Resources
Ashtabula Wind II**

NEXtera Energy

Plan of the Day (POD)



Date: Wednesday, 7/15/2009
High: 76
Precipitation Chances: 0%

COD: 10-31-09
Low: 47

Days to COD: 109
Winds: WNW @ 16 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- **Wear proper PPE while on the job site**
- **Use correct procedure when offloading any material**
- **Keep your speed to a minimum**
- **Traffic congestion in the north laydown yard, use caution and make sure to have a spotter**
- **SWPPP inspection**
- **Wetland markings**

Civil/Erection:

- **Subgrade at 179-184**
- **Gravel at 198-210**
- **Approach at 179 & 192**

Foundations:

- **Excavation on foundation at 199-201**
- **Mud mat at 198-201**
- **Install bottom rebar mat at 195-197**

Collection:

Electrical:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperdad	84,000	0	84,000
1000 KCM	333,000	274,970	58,030
12 Fiber SM FOC	270,000	135,000	135,000
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	11,875	117,188	10.1%
Gravel Roads (6")	7,025	117,188	6.0%
Roads Complete	5,525	117,188	4.7%
Silt Fence Installed	2,583	17,700	14.6%
Foundations Excavated	4	80	5.0%
Foundations Poured	0	80	0.0%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)

