




NextEra™ Energy Resources Ashtabula Wind II



Otter Tail

Plan of the Day (POD)

Date: Friday, 7/17/2009
High: 73
Precipitation Chances: 1%

COD: 10-15-09
Low: 49

Days to COD: 91
Winds: NNW @ 14 mph
Weather Forecast: Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspection

Civil/Erection:

Foundations:

- Form pedestal at 150 & 152
- Pour pedestal at 150-152
- Backfill at 161 162
- Build Crane pad at 141, 143-145

Collections:

- Boring at 158-163
- Trench & cable install 4/0 at 141-158

Electrical:

- Pedestal Conduit at 150 & 152
- Smurf tube at 150 & 195
- Grounding Grid at 152
- Install box pad at 141, 144-146

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	0	12,750
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	0	33
Controllers	33	0	33
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	0	33

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	32,975	49,614	66.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	27	33	81.8%
Foundations Backfilled	17	33	51.5%
Crane Pads Completed	7	33	21.2%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	20,573	189,000	10.9%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	0	33	0.0%

(as of COB yesterday)

14 PU-09-528 Filed: 7/20/2009 Pages: 2
Ashtabula Wind II Plan of the Day for July 17, 2009

NextEra Energy Resources, LLC

DeeDee Olson

17 PU-09-407 Filed: 7/20/2009 Pages: 2
Ashtabula Wind II Plan of the Day for July 17, 2009

NextEra Energy Resources, LLC


DeeDee Olson



**NextEra™ Energy Resources
Ashtabula Wind II**

NEXtera Energy

Plan of the Day (POD)



Date: Friday, 7/17/2009
High: 73
Precipitation Chances: 1%

COD: 10-31-09
Low: 49

Days to COD: 107
Winds: NNW@ 14 mph
Weather Forecast: Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspection
- Wetland markings

Civil/Erection:

- Subgrade at 192-194 & 214-216
- Gravel at 179-183
- Approach at 214

Foundations:

- Excavation on foundation at 182-184
- Mud mat at 182-184
- Install bottom rebar mat at 186, 187 & 201
- Install anchor bolts at 199-201
- Install top rebar mat at 198-200
- Form base at 198-199
- Pour base at 197-199

Collection:

Electrical:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	0	84,000
1000 KCM	333,000	274,970	58,030
12 Fiber SM FOC	270,000	135,000	135,000
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	16,375	117,188	14.0%
Gravel Roads (6")	15,369	117,188	13.1%
Roads Complete	7,025	117,188	6.0%
Silt Fence Installed	6,741	17,700	38.1%
Foundations Excavated	10	80	12.5%
Foundations Poured	0	80	0.0%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)

