




# NextEra™ Energy Resources Ashtabula Wind II



## Otter Tail

### Plan of the Day (POD)

**Date: Wednesday, 7/22/2009**  
**High: 82**  
**Precipitation Chances: 1%**

**COD: 10-15-09**  
**Low: 55**

**Days to COD: 86**  
**Winds: W @ 4 mph**  
**Weather Forecast: Mostly Sunny**

**NextEra™ Energy Resources**

**Otter Tail**

**Blattner Energy**

**GE**

#### Safety/Environmental:

- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspection every two weeks

#### Civil/Erection:

- Offload tower sections, hubs, blades & nacelles

#### Foundations:

- Form pedestal at 147 & 149
- Pour pedestal 147-149
- Backfill at 153-154
- Build Crane pad at 153-154

#### Erection:

- Erect base & mid at 132 & 133
- Assemble rotor at 132 & 133

#### Collections:

- Trench & cable install at J box-161 & J box 139
- Boring at 149-152

#### Electrical:

- Pedestal conduit at 147-149
- Controller termination at 134-136
- Install box pad at 144-146, 159 & 163-164


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	6	27
Controllers	33	8	25
Bases	33	0	33
Mids	33	2	31
Tops	33	1	32
Nacelles	33	2	31
Hubs	33	0	33
Blade Sets	33	1	32

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	41,232	49,614	83.1%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	30	33	90.9%
Foundations Backfilled	25	33	75.8%
Crane Pads Completed	18	33	54.5%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	28,987	189,000	15.3%
500 Cable Trenched	5736	117,000	4.9%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	3	33	9.1%

(as of COB yesterday)



18 PU-09-528 Filed: 7/22/2009 Pages: 2  
 Ashtabula Wind II Plan of the Day for July 22, 2009

NextEra Energy Resources, LLC

22 PU-09-407 Filed: 7/22/2009 Pages: 2  
 Ashtabula Wind II Plan of the Day for July 22, 2009


NextEra Energy Resources, LLC



# NextEra™ Energy Resources Ashtabula Wind II

## NEXTERa Energy

### Plan of the Day (POD)



**Date:** Wednesday, 7/22/2009  
**High:** 82  
**Precipitation Chances:** 1%

**COD:** 10-31-09  
**Low:** 55

**Days to COD:** 102  
**Winds:** W @ 4 mph  
**Weather Forecast:** Mostly Sunny

**NextEra™ Energy Resources    Otter Tail    Blattner Energy    GE**

#### Safety/Environmental:

- Wear proper PPE while on the job site
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspection every two weeks
- Wetland markings

#### Civil/Erection:

- Subgrade at 209-210 & 234-235
- Gravel at 179-185 & 209-213
- Approach at 209 & 235
- Foundations:
- Excavation at 214-216
- Mud mat at 192, 214 & 215
- Install bottom rebar mat at 179 & 194
- Install anchor bolts at 179-181
- Install top rebar mat at 181-183
- Form base at 182 & 183
- Pour base at 185 & 186
- Form pedestal at 187

#### Collection:

- Boring Southside of substation

#### Electrical:

- Smurf tube at 182 & 183
- Grounding grid at 199-201



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/O Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	26,385	117,188	22.5%
Gravel Roads (6")	22,485	117,188	19.2%
Roads Complete	12,050	117,188	10.3%
Silt Fence Installed	9,432	17,700	53.3%
Foundations Excavated	19	80	23.8%
Foundations Poured	7	80	8.8%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/O Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)