




# NextEra™ Energy Resources Ashtabula Wind II



## Otter Tail

### Plan of the Day (POD)

**Date:** Friday, 7/24/2009  
**High:** 80  
**Precipitation Chances:** 2%

**COD:** 10-15-09  
**Low:** 54

**Days to COD:** 84  
**Winds:** WNW @ 6 mph  
**Weather Forecast:** Partly Sunny

**NextEra™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- The corn stalk is beginning to impair vision, be cautious at intersections
- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil/Erection:**

- Offload tower sections, hubs, blades & nacelles

**Erection:**

- Erect base & mid at 135
- Assemble rotor at 134
- Erect top, nacelle & rotor at 132

**Collections:**

- Trench & cable install at 159-substation

**Electrical:**


- Controller termination at 138-139
- Install box pad at 152-154 & 158
- Install PMT at 140-145
- Low voltage cable termination at 140-145

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	129,912	59,088
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	6	27
Controllers	33	8	25
Bases	33	4	29
Mids	33	4	29
Tops	33	2	31
Nacelles	33	4	29
Hubs	33	4	29
Blade Sets	33	4	29

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	41,232	49,614	83.1%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	29	33	87.9%
Crane Pads Completed	21	33	63.6%
Tower Base Sections Erected	3	33	9.1%
Tower Mid Sections Erected	3	33	9.1%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	35,455	189,000	18.8%
500 Cable Trenched	11,512	117,000	9.8%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	3	33	9.1%
(as of COB yesterday)			



21 PU-09-528 Filed: 7/24/2009 Pages: 2  
 Ashtabula Wind II Plan of the Day for July 24, 2009

NextEra Energy Resources, LLC

24 PU-09-407 Filed: 7/24/2009 Pages: 2  
 Ashtabula Wind II Plan of the Day for July 24, 2009


NextEra Energy Resources, LLC



# NextEra™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Friday, 7/24/2009**  
**High: 80**  
**Precipitation Chances: 2%**

**COD: 10-31-09**  
**Low: 54**

**Days to COD: 100**  
**Winds: WNW @ 6 mph**  
**Weather Forecast: Partly Sunny**

**NextEra™ Energy Resources    Otter Tail    Blattner Energy    GE**

#### Safety/Environmental:

- The corn stalk is beginning to impair vision, be cautious at intersections
- Wear proper PPE while on the job site
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- SWPPP inspection every two weeks

#### Civil/Erection:

- Subgrade at 166-169 & 232-235
- Gravel at 210-213 & 234-235
- Approach at 233 & 234
- Foundations:
- Excavation at 209, 210 & 235
- Mud mat at 209-211
- Install bottom rebar mat at 214-215
- Install anchor bolts at 214-216
- Install top rebar mat at 193-194
- Form base at 180 & 194
- Pour base at 179, 181 & 182
- Form pedestal at 183 & 184
- Pour pedestal at 183 & 184
- Backfill at 195-197
- Build crane pads at 195-196

#### Electrical:

- Pedestal conduit at 183 & 184
- Smurf tube at 193 & 194

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	32,485	117,188	27.7%
Gravel Roads (6")	30,135	117,188	25.7%
Roads Complete	22,602	117,188	19.3%
Silt Fence Installed	10,367	17,700	58.6%
Foundations Excavated	25	80	31.3%
Foundations Poured	10	80	12.5%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)

