




NEXTerTM Energy Resources Ashtabula Wind II



Otter Tail

Plan of the Day (POD)

Date: Friday, 8/14/2009
High: 90
Precipitation Chances: 40%

COD: 10-15-09
Low: 63

Days to COD: 63
Winds: NW @ 8 mph
Weather Forecast: Mostly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep hydrated
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

Erection:

- Offloading tower sections
- Erect base & mid at 152-153
- Assemble rotor at 152-153
- Erect top nacelle & rotor at 161-162

Collections:

- Low voltage cable termination at 147-148, & 157
- High voltage termination at 155-156

Electrical:

- Controller termination at 155-157
- Tower wiring at 163-164
- Tower wiring pre-walk at 163-164
- Mechanical completion walk down at 158
- IIP at 143-144
- Pre-commissioning at 133 & 135


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	4	29
Grounding XFR	3	3	0
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	33	0
Bases	33	31	2
Mids	33	31	2
Tops	33	31	2
Nacelles	33	32	1
Hubs	33	33	0
Blade Sets	33	31	2

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	23	33	69.7%
Tower Mid Sections Erected	23	33	69.7%
Tower Top Sections Erected	18	33	54.5%
Nacelles Installed	18	33	54.5%
Rotors Installed	18	33	54.5%
Tower Wiring Complete	16	33	48.5%
Mechanically Complete	6	33	18.2%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	179,188	189,000	94.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Installed	12,750	12,750	100.0%
Fiber Optic 12 Fiber SM	97,000	97,000	100.0%
Transformers Set	33	33	100.0%

(as of COB yesterday)



45 PU-09-407 Filed: 8/14/2009 Pages: 1
 Ashtabula Wind II, Otter Tail, Plan of the Day for
 Aug. 14, 2009

Otter Tail Corporation