




**NEXTerTM Energy Resources
Ashtabula Wind II**



Otter Tail

Plan of the Day (POD)

Date: Saturday, 8/15/2009
High: 80
Precipitation Chances: 55%

COD: 10-15-09
Low: 56

Days to COD: 62
Winds: SE @ 5 mph
Weather Forecast: Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- **Keep hydrated**
- **Keep your speed to a minimum**
- **Watch out for blind corners in areas where corn is growing**
- **SWPPP inspection every two weeks**

Erection:

- **No work due to rain**

Collections:

- **Low voltage cable termination at 155-156**

Electrical:

- **Tower wiring at 161-162**
- **Tower wiring pre-walk at 161-162**
- **Mechanical completion walk down at 158**
- **IIP at 145-146**



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	20	13
Grounding XFR	3	3	0
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	33	0
Bases	33	33	0
Mids	33	33	0
Tops	33	33	0
Nacelles	33	33	0
Hubs	33	33	0
Blade Sets	33	33	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	25	33	75.8%
Tower Mid Sections Erected	25	33	75.8%
Tower Top Sections Erected	20	33	60.6%
Nacelles Installed	20	33	60.6%
Rotors Installed	20	33	60.6%
Tower Wiring Complete	18	33	54.5%
Mechanically Complete	6	33	18.2%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	179,188	189,000	94.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Installed	12,750	12,750	100.0%
Fiber Optic 12 Fiber SM	97,000	97,000	100.0%
Transformers Set	33	33	100.0%

(as of COB yesterday)