




NEXTerTM Energy Resources Ashtabula Wind II



Otter Tail

Plan of the Day (POD)

Date: Monday, 8/17/2009
High: 70
Precipitation Chances: 10%

COD: 10-15-09
Low: 45

Days to COD: 60
Winds: WSW @ 10 mph
Weather Forecast: Mostly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive careful, slick driving conditions
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection today

Erection:

- Erect base & mid at 150-151
- Assemble rotor at 150-151
- Erect top nacelle & rotor at 159-160
- Collections:
- Low voltage cable termination at 155-157
- Electrical:
- Controllor termination at 155-157
- Tower wiring at 161-162
- Tower wiring pre-walk at 161-162
- Mechanical completion pre-walk at 162-163
- IIP at 158

| RECEIVING (As of COB yesterday) | | | |
|---------------------------------|---------|----------|---------|
| | Total | Received | Balance |
| PMT XFR | 33 | 20 | 13 |
| Grounding XFR | 3 | 3 | 0 |
| 4/0 Cable | 189,000 | 195,397 | -6,397 |
| 500 KCM | 117,000 | 120,206 | -3,206 |
| 1000-2kv (Low Voltage) | 12,750 | 12,700 | 50 |
| 12 Fiber SM FOC | 105,000 | 104,394 | 606 |
| XFR Box Pads | 33 | 33 | 0 |
| Controllers | 33 | 33 | 0 |
| Bases | 33 | 33 | 0 |
| Mids | 33 | 33 | 0 |
| Tops | 33 | 33 | 0 |
| Nacelles | 33 | 33 | 0 |
| Hubs | 33 | 33 | 0 |
| Blade Sets | 33 | 33 | 0 |

Negative Number Indicates Overage of Cable

General Construction Status

| | Complete | Total | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded | 41,232 | 41,232 | 100.0% |
| Gravel Road (6") | 41,232 | 41,232 | 100.0% |
| Roads Complete | 41,232 | 41,232 | 100.0% |
| Silt Fence Installed | 10,000 | 7,300 | 137.0% |
| Foundations Excavated | 33 | 33 | 100.0% |
| Foundations Poured | 33 | 33 | 100.0% |
| Foundations Backfilled | 33 | 33 | 100.0% |
| Crane Pads Completed | 33 | 33 | 100.0% |
| Tower Base Sections Erected | 25 | 33 | 75.8% |
| Tower Mid Sections Erected | 25 | 33 | 75.8% |
| Tower Top Sections Erected | 20 | 33 | 60.6% |
| Nacelles Installed | 20 | 33 | 60.6% |
| Rotors Installed | 20 | 33 | 60.6% |
| Tower Wiring Complete | 20 | 33 | 60.6% |
| Mechanically Complete | 10 | 33 | 30.3% |
| Final Commissioned | 0 | 33 | 0.0% |
| 4/0 Cable Trenched | 179,188 | 189,000 | 94.8% |
| 500 Cable Trenched | 100,122 | 117,000 | 85.6% |
| 1000 Low Voltage Installed | 12,750 | 12,750 | 100.0% |
| Fiber Optic 12 Fiber SM | 97,000 | 97,000 | 100.0% |
| Transformers Set | 33 | 33 | 100.0% |

(as of COB yesterday)



47 PU-09-407 Filed: 8/17/2009 Pages: 1
 Ashtabula Wind II, Otter Tail, Plan of the Day for
 Aug. 17, 2009

Otter Tail Corporation