




NextEra™ Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: Monday, 7/13/2009
High: 75
Precipitation Chances: 10%

COD: 10-15-09
Low: 54

Days to COD: 95
Winds: ESE @ 3 mph
Weather Forecast: Partly Cloudy

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- **There will be slick roads due to rain, drive cautiously**
- **Make sure not to use any equipment if it is tagged out**
- **Narrow roads; use caution when passing**
- **A lot of congestion in the North yard, so be cautious & courteous of others when entering the North yard**
- **Uneven surfaces; use caution when using equipment**
- **SWPPP inspections two weeks**

Civil/Erection:

Foundations:


- **Mud mat Complete**
- **Install bottom rebar mat at 148-150**
- **Install anchor bolts at 150-152**
- **Install top rebar mat at 152-154**
- **Form base at 153 & 154**
- **Pour base at 155 & 158**
- **Form pedestal at 152, 163 & 164**
- **Pour pedestal at 163 & 164**
- **Backfill at 144 & 145**

Collections:

- **Boring at 135-136**
- **Trench & cable install 4/0 at 139-140**

Electrical:

- **Pedestal Conduit at 163 & 164**
- **Smurf tube at 153 & 154**
- **Grounding Grid at 163 & 164**



8 **PU-09-528** Filed: 7/13/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 13, 2009

NextEra Energy Resources, LLC
 DeeDee Olson

12 **PU-09-407** Filed: 7/13/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 13, 2009

NextEra Energy Resources, LLC
 DeeDee Olson

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	0	12,750
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	0	33
Controllers	33	0	33
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	0	33

Negative Number Indicates Overage of Cable

General Construction Status


	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	32,975	49,614	66.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	19	33	57.6%
Foundations Backfilled	11	33	33.3%
Crane Pads Completed	0	33	0.0%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	9,240	189,000	4.9%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	0	33	0.0%
(as of COB yesterday)			



NextEra™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Monday, 7/13/2009
High: 75
Precipitation Chances: 10%

COD: 10-31-09
Low: 54

Days to COD: 111
Winds: ESE @ 3 mph
Weather Forecast: Partly Cloudy

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Roads may appear dry, however shoulders may be wet, be cautious when letting trucks by
- Make sure not to use any equipment if it is tagged out
- Use correct procedure when offloading any material
- Narrow roads; use caution when passing
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspections every two weeks
- Wetland markings

Civil/Erection:

- Subgrade at 184-187
- Gravel at 197-200
- Approach at 184

Foundations:

- Excavation on foundation at 195, 196 & 197
- Mud mat at 195, 196 & 197

Collection:

Electrical:

Upcoming Events/Outstanding Issues:



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	0	84,000
1000 KCM	333,000	262,798	70,202
12 Fiber SM FOC	270,000	15,000	255,000
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	8,400	117,188	7.2%
Gravel Roads (6")	3,375	117,188	2.9%
Roads Complete	0	117,188	0.0%
Silt Fence Installed	2,583	17,700	14.6%
Foundations Excavated	0	80	0.0%
Foundations Poured	0	80	0.0%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)