




# NextEra™ Energy Resources Ashtabula Wind II



## Otter Tail

### Plan of the Day (POD)

**Date:** Tuesday, 7/14/2009  
**High:** 79  
**Precipitation Chances:** 50%

**COD:** 10-15-09  
**Low:** 52

**Days to COD:** 94  
**Winds:** SSE @ 9 mph  
**Weather Forecast:** Mostly Cloudy

**NextEra™ Energy Resources    Otter Tail    Blattner Energy    GE**

#### Safety/Environmental:

- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspections two weeks

#### Civil/Erection:

##### Foundations:

- Install bottom rebar mat at 147
- Install anchor bolts at 147-149
- Install top rebar mat at 150-152
- Form base at 151 & 152
- Pour base at 153 & 154
- Form pedestal at 156 & 157
- Pour pedestal at 156 & 157
- Backfill at 144-146
- Build Crane pad at 143 & 146

##### Collections:

- Boring at 135-136, 139-158
- Trench & cable install 4/0 at 140-144

##### Electrical:

- Pedestal Conduit at 155-157
- Smurf tube at 151 & 152
- Grounding Grid at 155-157

| RECEIVING (As of COB yesterday) |         |          |         |
|---------------------------------|---------|----------|---------|
|                                 | Total   | Received | Balance |
| PMT XFR                         | 33      | 0        | 33      |
| Grounding XFR                   | 3       | 0        | 3       |
| 4/0 Cable                       | 189,000 | 122,723  | 66,277  |
| 500 KCM                         | 117,000 | 120,206  | -3,206  |
| 1000-2kv (Low Voltage)          | 12,750  | 0        | 12,750  |
| 12 Fiber SM FOC                 | 105,000 | 104,394  | 606     |
| XFR Box Pads                    | 33      | 0        | 33      |
| Controllers                     | 33      | 0        | 33      |
| Bases                           | 33      | 0        | 33      |
| Mids                            | 33      | 0        | 33      |
| Tops                            | 33      | 0        | 33      |
| Nacelles                        | 33      | 0        | 33      |
| Hubs                            | 33      | 0        | 33      |
| Blade Sets                      | 33      | 0        | 33      |

Negative Number Indicates Overage of Cable

### General Construction Status

|                             | Complete | Total   | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded             | 41,232   | 49,614  | 83.1%      |
| Gravel Road (6")            | 41,232   | 49,614  | 83.1%      |
| Roads Complete              | 32,975   | 49,614  | 66.5%      |
| Silt Fence Installed        | 10,000   | 7,300   | 137.0%     |
| Foundations Excavated       | 33       | 33      | 100.0%     |
| Foundations Poured          | 21       | 33      | 63.6%      |
| Foundations Backfilled      | 11       | 33      | 33.3%      |
| Crane Pads Completed        | 4        | 33      | 12.1%      |
| Tower Base Sections Erected | 0        | 33      | 0.0%       |
| Tower Mid Sections Erected  | 0        | 33      | 0.0%       |
| Tower Top Sections Erected  | 0        | 33      | 0.0%       |
| Nacelles Installed          | 0        | 33      | 0.0%       |
| Rotors Installed            | 0        | 33      | 0.0%       |
| Tower Wiring Complete       | 0        | 33      | 0.0%       |
| Mechanically Complete       | 0        | 33      | 0.0%       |
| Final Commissioned          | 0        | 33      | 0.0%       |
| 4/0 Cable Trenched          | 13,110   | 189,000 | 6.9%       |
| 500 Cable Trenched          | 0        | 117,000 | 0.0%       |
| 1000 Low Voltage Trenched   | 0        | 18,000  | 0.0%       |
| Fiber Optic 12 Fiber SM     | 0        | 105,000 | 0.0%       |
| Transformers Set/Terminated | 0        | 33      | 0.0%       |

(as of COB yesterday)

9    PU-09-528    Filed: 7/14/2009    Pages: 2  
 Ashtabula Wind II Plan of the Day for July 14, 2009

NextEra Energy Resources, LLC

DeeDee Olson

13    PU-09-407    Filed: 7/14/2009    Pages: 2  
 Ashtabula Wind II Plan of the Day for July 14, 2009


NextEra Energy Resources, LLC

DeeDee Olson



**NextEra™ Energy Resources  
Ashtabula Wind II**

**NEXtera Energy  
Plan of the Day (POD)**



**Date: Tuesday, 7/14/2009**  
**High: 79**  
**Precipitation Chances: 50%**

**COD: 10-31-09**  
**Low: 52**

**Days to COD: 110**  
**Winds: SSE @ 9 mph**  
**Weather Forecast: Mostly Cloudy**

**NextEra™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- **Wear proper PPE while on the job site**
- **Use correct procedure when offloading any material**
- **Keep your speed to a minimum**
- **Traffic congestion in the north laydown yard, use caution and make sure to have a spotter**
- **SWPPP inspections every two weeks**
- **Wetland markings**

**Civil/Erection:**

- **Subgrade at 179-184**
- **Gravel at 195-201**
- **Approach at 184**

**Foundations:**

- **Excavation on foundation at 198-200**
- **Mud mat at 198-200**
- **Install bottom rebar mat at 196**

**Collection:**

**Electrical:**

| RECEIVING (As of COB yesterday) |         |          |         |
|---------------------------------|---------|----------|---------|
|                                 | Total   | Received | Balance |
| PMT XFR                         | 81      | 81       | 0       |
| Grounding XFR                   | 5       | 5        | 0       |
| 4/0 Cable                       | 441,000 | 257,812  | 183,188 |
| 500 KCM                         | 36,000  | 27,755   | 8,245   |
| Copperclad                      | 84,000  | 0        | 84,000  |
| 1000 KCM                        | 333,000 | 274,970  | 58,030  |
| 12 Fiber SM FOC                 | 270,000 | 135,000  | 135,000 |
| 1000-2km (Low Voltage)          | 30,500  | 31,330   | -830    |
| XFR Box Pads                    | 81      | 81       | 0       |
| Controllers                     | 80      | 80       | 0       |
| Bases                           | 80      | 80       | 0       |
| Mids                            | 80      | 80       | 0       |
| Tops                            | 80      | 80       | 0       |
| Nacelles                        | 80      | 80       | 0       |
| Hubs                            | 80      | 80       | 0       |
| Blade Sets                      | 80      | 80       | 0       |

**Negative Number Indicates Overage of Cable**

**General Construction Status**

|                             | Complete | Total   | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded             | 11,875   | 117,188 | 10.1%      |
| Gravel Roads (6")           | 5,525    | 117,188 | 4.7%       |
| Roads Complete              | 0        | 117,188 | 0.0%       |
| Silt Fence Installed        | 2,583    | 17,700  | 14.6%      |
| Foundations Excavated       | 3        | 80      | 3.8%       |
| Foundations Poured          | 0        | 80      | 0.0%       |
| Foundations Backfilled      | 0        | 80      | 0.0%       |
| Crane Pads Completed        | 0        | 80      | 0.0%       |
| Tower Base Sections Erected | 0        | 80      | 0.0%       |
| Tower Mid Sections Erected  | 0        | 80      | 0.0%       |
| Tower Top Sections Erected  | 0        | 80      | 0.0%       |
| Nacelles Installed          | 0        | 80      | 0.0%       |
| Rotors Installed            | 0        | 80      | 0.0%       |
| Tower Wiring Complete       | 0        | 80      | 0.0%       |
| Mechanically Complete       | 0        | 80      | 0.0%       |
| Final Commissioned          | 0        | 80      | 0.0%       |
| 4/0 Cable Trenched          | 0        | 441,000 | 0.0%       |
| 500 Cable Trenched          | 0        | 36,000  | 0.0%       |
| 1000 Cable Trenched         | 0        | 333,000 | 0.0%       |
| Copperclad                  | 0        | 84,000  | 0.0%       |
| 1000 Low Voltage Trenched   | 0        | 30,500  | 0.0%       |
| Fiber Optic 12 Fiber SM     | 0        | 270,000 | 0.0%       |
| Transformers Set/Terminated | 0        | 80      | 0.0%       |

(as of COB yesterday)

