




NextEra™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Saturday, 7/18/2009
High: 75
Precipitation Chances: 0%

COD: 10-31-09
Low: 49

Days to COD: 106
Winds: WNW@ 4 mph
Weather Forecast: Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspection every two weeks
- Wetland markings

Civil/Erection:

- Subgrade at 214-216
- Approach at 213

Foundations:

- Install bottom rebar mat at 185-187
- Install anchor bolts at 186 & 187
- Install top rebar mat at 201
- Form base at 199 & 201
- Pour base at 198-200
- Form pedestal at 195 & 196
- Pour pedestal at 195 & 196

Collection:

Electrical:


- Pedestal conduit at 195
- Smurf tube at 200-201

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	0	84,000
1000 KCM	333,000	274,970	58,030
12 Fiber SM FOC	270,000	255,650	14,350
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	19,375	117,188	16.5%
Gravel Roads (6")	15,369	117,188	13.1%
Roads Complete	7,025	117,188	6.0%
Silt Fence Installed	7,573	17,700	42.8%
Foundations Excavated	13	80	16.3%
Foundations Poured	0	80	0.0%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			




15 PU-09-528 Filed: 7/20/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 18, 2009


NextEra Energy Resources, LLC

19 PU-09-407 Filed: 7/20/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 18, 2009

NextEra Energy Resources, LLC



NextEra™ Energy Resources Ashtabula Wind II



Otter Tail

Plan of the Day (POD)

Date: Saturday, 7/18/2009
High: 75
Precipitation Chances: 0%

COD: 10-15-09
Low: 49

Days to COD: 90
Winds: WNW @ 4 mph
Weather Forecast: Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspection

Civil/Erection:

Foundations:

- Install anchor bolts at 147
- Install top rebar mat at 147 & 149
- Form base at 149
- Backfill at 163-164
- Build Crane pad at 141, 143, 154, 159, 160 & 163

Collections:

Electrical:

- Smurf tube at 149
- Install box pad at 141, 144-146, 159 & 160

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	0	12,750
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	6	27
Controllers	33	0	33
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	0	33

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	32,975	49,614	66.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	30	33	90.9%
Foundations Backfilled	19	33	57.6%
Crane Pads Completed	7	33	21.2%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	23,466	189,000	12.4%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	0	33	0.0%

(as of COB yesterday)

