




NextEra™ Energy Resources Ashtabula Wind II

NEXTERa Energy

Plan of the Day (POD)



Date: Tuesday, 7/21/2009
High: 79
Precipitation Chances: 10%

COD: 10-31-09
Low: 52

Days to COD: 103
Winds: WNW@ 5 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspection every two weeks
- Wetland markings

Civil/Erection:

- Subgrade at 209-213
- Gravel at 185-187, 200-201 & 214-216
- Approach at 213 & 209
- Foundations:
- Excavation at 192-194
- Mud mat at 193 & 194
- Install bottom rebar mat at 182 & 183
- Install anchor bolts at 182 & 183
- Install top rebar mat at 184 & 185
- Form base at 184-186
- Pour base at 187
- Form pedestal at 200 & 201
- Pour pedestal at 199-201

Collection:

- Boring Southside of substation

Electrical:

- Pedestal conduit at 197-199
- Smurf tube at 187 & 201
- Grounding grid at 195-197


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/O Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperdad	84,000	84,579	-579
1000 KCM	333,000	311,707	21,293
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	22,619	117,188	19.3%
Gravel Roads (6")	21,744	117,188	18.6%
Roads Complete	7,025	117,188	6.0%
Silt Fence Installed	9,012	17,700	50.9%
Foundations Excavated	16	80	20.0%
Foundations Poured	4	80	5.0%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/O Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)



17 PU-09-528 Filed: 7/21/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 21, 2009


NextEra Energy Resources, LLC

21 PU-09-407 Filed: 7/21/2009 Pages: 2
 Ashtabula Wind II Plan of the Day for July 21, 2009

NextEra Energy Resources, LLC



NextEra™ Energy Resources Ashtabula Wind II



Otter Tail

Plan of the Day (POD)

Date: Tuesday, 7/21/2009
High: 79
Precipitation Chances: 10%

COD: 10-15-09
Low: 52

Days to COD: 87
Winds: WNW @ 5 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspection every two weeks

Civil/Erection:

- Offload blades & nacelles

Foundations:

- Pour base at 147
- Form pedestal at 149
- Backfill at 155-156
- Build Crane pad at 155-157

Collections:

- Trench & cable install 4/0 at 141-158 & J box 139
- Boring at 151-152 & 154-159

Electrical:

- Smurf tube at 149
- Install box pad at 143-146 & 158

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	6	27
Controllers	33	8	25
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	1	32

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	37,975	49,614	76.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	30	33	90.9%
Foundations Backfilled	23	33	69.7%
Crane Pads Completed	17	33	51.5%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	28,987	189,000	15.3%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	3	33	9.1%

(as of COB yesterday)

