




# NextEra™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Monday, 7/27/2009**  
**High: 82**  
**Precipitation Chances: 40%**

**COD: 10-31-09**  
**Low: 50**

**Days to COD: 97**  
**Winds: NW @ 10 mph**  
**Weather Forecast: Partly Sunny**

**NextEra™ Energy Resources    Otter Tail    Blattner Energy    GE**

#### Safety/Environmental:

- The corn stalk is beginning to impair vision, be cautious at intersections
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- SWPPP inspection every two weeks

#### Civil/Erection:

- Subgrade at 166-169 & 231-233
- Gravel at 179-183 & 210-213
- Foundations:
- Excavation at 167-169
- Mud mat at 167-169
- Install bottom rebar mat at 209-210
- Install anchor bolts at 209-211
- Install top rebar mat at 212-214
- Form base at 213-215
- Pour base at 192, 193 & 216
- Form pedestal at 180 & 194
- Pour pedestal at 180 & 194
- Backfill at 199-200
- Build crane pads at 197-200

#### Collection:

- Boring 5<sup>th</sup> circuit, 184-185

#### Electrical:

- Pedestal conduit at 180 & 194
- Smurf tube at 214-215



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	36,385	117,188	31.0%
Gravel Roads (6")	34,410	117,188	29.4%
Roads Complete	22,688	117,188	19.4%
Silt Fence Installed	12,308	17,700	69.5%
Foundations Excavated	31	80	38.8%
Foundations Poured	15	80	18.8%
Foundations Backfilled	4	80	5.0%
Crane Pads Completed	2	80	2.5%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			

23 PU-09-528 Filed: 7/27/2009 Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for July 27, 2009

NextEra Energy Resources, LLC