




NextEra™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Tuesday, 7/28/2009
High: 76
Precipitation Chances: 0%

COD: 10-31-09
Low: 47

Days to COD: 96
Winds: WNW @ 7 mph
Weather Forecast: Mostly Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- The corn stalk is beginning to impair vision, be cautious at intersections
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 229-232
- Gravel at 209-213 & 232-233
- Approach at 229

Foundations:


- Excavation at 166-167
- Mud mat at 166-167
- Install bottom rebar mat at 234-235
- Install anchor bolts at 209 & 235
- Install top rebar mat at 210-211
- Form base at 211-213
- Pour base at 213-215
- Form pedestal at 192-193
- Pour pedestal at 192-193
- Backfill at 187 & 201
- Build crane pads at 201

Collection:

- Trench & cable install 4/0 at 195-200
- Boring at 169-184 & 2 pipeline bores

Electrical:

- Pedestal conduit at 192, 193 & 216
- Smurf tube at 211-213
- Grounding grid at 183, 184 & 187
- Box pad installation at 195-197



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,885	117,188	35.7%
Gravel Roads (6")	34,410	117,188	29.4%
Roads Complete	29,268	117,188	25.0%
Silt Fence Installed	12,613	17,700	71.3%
Foundations Excavated	33	80	41.3%
Foundations Poured	17	80	21.3%
Foundations Backfilled	6	80	7.5%
Crane Pads Completed	6	80	7.5%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			

24 PU-09-528 Filed: 7/28/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for July 28, 2009

NextEra Energy Resources, LLC