




NextEra™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Wednesday, 7/29/2009
High: 70
Precipitation Chances: 40%

COD: 10-31-09
Low: 48

Days to COD: 95
Winds: WNW @ 5 mph
Weather Forecast: Mostly Cloudy

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- The corn stalk is beginning to impair vision, be cautious at intersections
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- SWPPP inspection today

Civil/Erection:

- Subgrade at 229-230 & 238-239
- Gravel at 166-169
- Approach at 229 & 238

Foundations:

- Excavation at 229-230
- Mud mat at 229-231
- Install bottom rebar mat at 232 & 233
- Install anchor bolts at 232 & 233
- Install top rebar mat at 209, 234 & 235
- Form base at 209, 210 & 235
- Pour base at 211 & 212
- Form pedestal at 214-216
- Pour pedestal at 214-216
- Backfill at 185 & 186
- Build crane pads at 185-187

Collection:

- Trench & cable install 4/0 at 185-199
- Boring at 179-191 & South of substation

Electrical:

- Pedestal conduit at 214 & 215
- Smurf tube at 209, 210 & 235
- Grounding grid at 183 & 184
- Box pad installation at 197-199


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	301,649	139,351
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	42,685	117,188	36.4%
Gravel Roads (6")	36,029	117,188	30.7%
Roads Complete	29,893	117,188	25.5%
Silt Fence Installed	13,341	17,700	75.4%
Foundations Excavated	36	80	45.0%
Foundations Poured	19	80	23.8%
Foundations Backfilled	8	80	10.0%
Crane Pads Completed	6	80	7.5%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	6,628	441,000	1.5%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)



27 PU-09-528 Filed: 7/29/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for July 29, 2009

NextEra Energy Resources, LLC