




NextEra™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Thursday, 7/30/2009
High: 71
Precipitation Chances: 45%

COD: 10-31-09
Low: 50

Days to COD: 94
Winds: NW @ 8 mph
Weather Forecast: Mostly Cloudy

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Roads are wet today, watch speeds & be cautious of wildlife
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 240-245
- Gravel at 229-233
- Approach at 240

Foundations:

- Excavation at 238-239
- Mud mat at 229, 238 & 239
- Install bottom rebar mat at 230 & 231
- Install anchor bolts at 230 & 231
- Install top rebar mat at 232 & 233
- Form base at 233 & 234
- Pour base at 209, 210 & 235
- Form pedestal at 212 & 213
- Pour pedestal at 212-214
- Backfill at 149, 152 & 184
- Build crane pads at 152, 184 & 185

Collection:

- Trench & cable install 4500 at 179-184
- Boring at 179-191

Electrical:

- Pedestal conduit at 212 & 215
- Smurf tube at 233 & 235
- Grounding grid at 182 & 183
- Box pad installation at 197-201



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	301,649	139,351
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	45,876	117,188	39.1%
Gravel Roads (6")	41,362	117,188	35.3%
Roads Complete	29,893	117,188	25.5%
Silt Fence Installed	13,341	17,700	75.4%
Foundations Excavated	36	80	45.0%
Foundations Poured	21	80	26.3%
Foundations Backfilled	10	80	12.5%
Crane Pads Completed	7	80	8.8%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	6,628	441,000	1.5%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)

28 PU-09-528 Filed: 7/30/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for July 30, 2009

NextEra Energy Resources, LLC