




**NextEra™ Energy Resources
Ashtabula Wind II**

NEXtera Energy

Plan of the Day (POD)



Date: Friday, 7/31/2009
High: 75
Precipitation Chances: 10%

COD: 10-31-09
Low: 48

Days to COD: 93
Winds: SSW @ 6 mph
Weather Forecast: Partly Sunny

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Roads are wet today, watch speeds & be cautious of wildlife
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 242-244
- Gravel at 229-231 & 238-242

Foundations:

- Excavation at 240-242
- Mud mat at 240-242
- Install bottom rebar mat at 229-231
- Install anchor bolts at 229 & 231
- Install top rebar mat at 230-231
- Form base at 231-232
- Pour base at 233-235
- Form pedestal at 209-211
- Pour pedestal at 210-211
- Build crane pads at 184 & 185

Collection:

- Trench & cable install 4500 at 179-183
- Boring at 192-JBox

Electrical:

- Pedestal conduit at 210 & 211
- Smurf tube at 230-232
- Grounding grid at 179-181
- Box pad installation at 184-187 & 201


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	330,466	110,534
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mlds	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	47,876	117,188	40.9%
Gravel Roads (6")	42,532	117,188	36.3%
Roads Complete	38,327	117,188	32.7%
Silt Fence Installed	13,599	17,700	76.8%
Foundations Excavated	40	80	50.0%
Foundations Poured	24	80	30.0%
Foundations Backfilled	12	80	15.0%
Crane Pads Completed	10	80	12.5%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	14,987	441,000	3.4%
500 Cable Trenched	2834	36,000	7.9%
1000 Cable Trenched	0	333,000	0.0%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)



29 PU-09-528 Filed: 7/31/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for July 31, 2009

NextEra Energy Resources, LLC