




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Tuesday, 8/4/2009**  
**High: 74**  
**Precipitation Chances: 0%**

**COD: 10-31-09**  
**Low: 49**

**Days to COD: 89**  
**Winds: NW @ 4 mph**  
**Weather Forecast: Partly Sunny**

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

#### Safety/Environmental:

- Drive cautiously
- Keep your speed to a minimum
- SWPPP inspection every two weeks
- Crane walk

#### Civil/Erection:

- Subgrade at 173-178
- Gravel at 176-178, 229-231 & 240-244
- Approach at 173, 175 & 176

#### Foundations:

- Install bottom rebar mat at 242 & 243
- Install anchor bolts at 241-244
- Install top rebar mat at 238, 240 & 241
- Form base at 238, 240 & 242
- Pour base at 231, 238 & 239
- Form pedestal at 229 & 232
- Pour pedestal at 232 & 233
- Build crane pads at 181-182

#### Erection:

- Erect base & mid at 195

#### Collection:

- Trench & cable install-4/0 at 192-194
- Boring at 8<sup>th</sup> St & 123<sup>rd</sup>

#### Electrical:

- Pedestal conduit at 231 & 232
- Smurf tube at 238, 240 & 241
- Grounding grid at 214-216
- Controller termination at 199-200

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	439,127	1,873
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	53,440	117,188	45.6%
Gravel Roads (6")	51,170	117,188	43.7%
Roads Complete	42,362	117,188	36.1%
Silt Fence Installed	15,889	17,700	89.8%
Foundations Excavated	45	80	56.3%
Foundations Poured	29	80	36.3%
Foundations Backfilled	13	80	16.3%
Crane Pads Completed	11	80	13.8%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	14,987	441,000	3.4%
500 Cable Trenched	2834	36,000	7.9%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%

(as of COB yesterday)



32    PU-09-528    Filed: 8/4/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 4, 2009  
 NextEra Energy Resources, LLC