




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Wednesday, 8/5/2009
High: 78
Precipitation Chances: 3%

COD: 10-31-09
Low: 51

Days to COD: 88
Winds: WNW @ 2 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive cautiously, headlights must be on
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 172-175
- Gravel at 176-178
- Approach at 172, 173 & 175

Foundations:

- Excavation at 176-178
- Pour mud mat at 176-178
- Install bottom rebar mat at 166-168
- Install anchor bolts at 166 & 167
- Install top rebar mat at 242 & 243
- Form base at 242-244
- Pour base at 240 & 241
- Form pedestal at 230, 231 & 239
- Pour pedestal at 229-231
- Backfill at 192-194 & 216
- Build crane pads at 179-180 & 193-194

Erection:

- Erect base & mid at 195 & 197
- Assemble rotor at 195 & 196

Collection:

- Trench & cable install-4/0 at 192-194
- Boring at pipeline S 8th St

Electrical:

- Pedestal conduit at 232 & 233
- Smurf tube at 242-244
- Grounding grid at 211-213
- Controller termination at 199-200
- Box pad installation at 182-184

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	54,686	117,188	46.7%
Gravel Roads (6")	50,311	117,188	42.9%
Roads Complete	50,311	117,188	42.9%
Silt Fence Installed	16,449	17,700	92.9%
Foundations Excavated	45	80	56.3%
Foundations Poured	31	80	38.8%
Foundations Backfilled	16	80	20.0%
Crane Pads Completed	13	80	16.3%
Tower Base Sections Erected	2	80	2.5%
Tower Mid Sections Erected	1	80	1.3%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	14,987	441,000	3.4%
500 Cable Trenched	2834	36,000	7.9%
1000 Cable Trenched	0	333,000	0.0%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			

33 PU-09-528 Filed: 8/5/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Aug. 5, 2009

NextEra Energy Resources, LLC