




# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind II

## NEXTer<sup>TM</sup> Energy

### Plan of the Day (POD)



**Date: Thursday, 8/6/2009**  
**High: 74**  
**Precipitation Chances: 10%**

**COD: 10-31-09**  
**Low: 55**

**Days to COD: 87**  
**Winds: ESE @ 2 mph**  
**Weather Forecast: Partly Sunny**

**NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Drive cautiously, headlights must be on
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil/Erection:**

- Subgrade at 171-174
- Gravel at 173-178
- Approach at 172 & 173

**Foundations:**

- Excavation at 174-175
- Pour mud mat at 174-176
- Install bottom rebar mat at 168, 169 & 176
- Install anchor bolts at 168, 169 & 176
- Install top rebar mat at 166 & 167
- Form base at 166, 167 & 243
- Pour base at 242-244
- Form pedestal at 238-240
- Pour pedestal at 238-239
- Backfill at 213-216
- Build crane pads at 179-180, 194 & 214-216

**Erection:**

- Erect base & mid at 197 & 198
- Assemble rotor at 19
- Erect top, nacelle & rotor at 195

**Collection:**

- Trench & cable install-1000kv at circuit 35 homerun
- Boring at 7<sup>th</sup> St

**Electrical:**


- Pedestal conduit at 238-240
- Smurf tube at 166 & 167
- Grounding grid at 233-235
- Box pad installation at 192-194
- PMT installation at 184-186

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	55,886	117,188	47.7%
Gravel Roads (6")	50,311	117,188	42.9%
Roads Complete	50,311	117,188	42.9%
Silt Fence Installed	17,309	17,700	97.8%
Foundations Excavated	48	80	60.0%
Foundations Poured	34	80	42.5%
Foundations Backfilled	19	80	23.8%
Crane Pads Completed	15	80	18.8%
Tower Base Sections Erected	3	80	3.8%
Tower Mid Sections Erected	2	80	2.5%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	69,741	441,000	15.8%
500 Cable Trenched	9162	36,000	25.5%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			



34    PU-09-528    Filed: 8/6/2009    Pages: 1  
 Ashtabula Wind II, NEXTer<sup>TM</sup> Energy, Plan of the Day  
 for Aug. 6, 2009  
 NextEra Energy Resources, LLC