




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Friday, 8/7/2009
High: 75
Precipitation Chances: 45%

COD: 10-31-09
Low: 58

Days to COD: 86
Winds: SE @ 12 mph
Weather Forecast: Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive cautiously, headlights must be on
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 170-172
- Gravel at 172-174 & 231-232
- Approach at 170

Foundations:

- Excavation at 172-173
- Pour mud mat at 172-173
- Install bottom rebar mat at 176 & 177
- Install anchor bolts at 176 & 177
- Install top rebar mat at 168, 169 & 176
- Form base at 168, 169 & 178
- Pour base at 166 & 167
- Form pedestal at 241 & 242
- Pour pedestal at 241 & 242
- Backfill at 210-211
- Build crane pads at 211-213

Erection:

- Erect base & mid at 200 & 201
- Assemble rotor at 200 & 201
- Erect top, nacelle & rotor at 197

Collection:

- Trench & cable install-1000kv at circuit 35 homerun
- Boring at 7th St

Electrical:

- Pedestal conduit at 241 & 242
- Smurf tube at 168, 169 & 178
- Grounding grid at 229-231
- Controller termination at 187 & 201
- Box pad installation at 192 & 212-214

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/O Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	57,786	117,188	49.3%
Gravel Roads (6")	53,211	117,188	45.4%
Roads Complete	50,311	117,188	42.9%
Silt Fence Installed	17,762	17,700	100.4%
Foundations Excavated	50	80	62.5%
Foundations Poured	37	80	46.3%
Foundations Backfilled	23	80	28.8%
Crane Pads Completed	21	80	26.3%
Tower Base Sections Erected	5	80	6.3%
Tower Mid Sections Erected	5	80	6.3%
Tower Top Sections Erected	2	80	2.5%
Nacelles Installed	2	80	2.5%
Rotors Installed	2	80	2.5%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/O Cable Trenched	69,741	441,000	15.8%
500 Cable Trenched	9162	36,000	25.5%
1000 Cable Trenched	0	333,000	0.0%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	8	80	10.0%
(as of COB yesterday)			

35 PU-09-528 Filed: 8/7/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Aug. 7, 2009

NextEra Energy Resources, LLC