




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Monday, 8/10/2009**  
**High: 83**  
**Precipitation Chances: 0%**

**COD: 10-31-09**  
**Low: 55**

**Days to COD: 83**  
**Winds: WSW @ 3 mph**  
**Weather Forecast: Sunny**

## NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Focus on task at hand
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

#### Civil/Erection:

- Subgrade at 188-191
- Gravel at 170-175
- Approach at 188

#### Foundations:

- Excavation at 170-171
- Mud mat at 170-171
- Install bottom rebar mat at 173-174
- Install anchor bolts at 173-175
- Install top rebar mat at 176-178
- Form base at 176-178
- Pour base at 168, 169 & 178
- Form pedestal at 166, 167 & 244
- Pour pedestal at 243-244
- Backfill at 234-235
- Build crane pads at 209 & 235

#### Erection:

- Erect base & mid at 185-186
- Assemble rotor at 185-186
- Erect top, nacelle & rotor at 199-200

#### Collection:

- Trench & cable install-1000kv at circuit 5S homerun

#### Electrical:


- Pedestal conduit at 168-169
- Smurf tube at 176-178
- Grounding grid at 238-239
- Controller termination at 183-184
- PMT Installation at 179-183
- Tower wiring at 195

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	60,786	117,188	51.9%
Gravel Roads (6")	53,211	117,188	45.4%
Roads Complete	53,211	117,188	45.4%
Silt Fence Installed	18,839	17,700	106.4%
Foundations Excavated	52	80	65.0%
Foundations Poured	39	80	48.8%
Foundations Backfilled	27	80	33.8%
Crane Pads Completed	27	80	33.8%
Tower Base Sections Erected	8	80	10.0%
Tower Mid Sections Erected	7	80	8.8%
Tower Top Sections Erected	4	80	5.0%
Nacelles Installed	4	80	5.0%
Rotors Installed	4	80	5.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	69,741	441,000	15.8%
500 Cable Trenched	9162	36,000	25.5%
1000 Cable Trenched	34,110	333,000	10.2%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	11	80	13.8%
(as of COB yesterday)			



38    PU-09-528    Filed: 8/10/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 10, 2009

NextEra Energy Resources, LLC