




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Tuesday, 8/11/2009
High: 91
Precipitation Chances: 0%

COD: 10-31-09
Low: 57

Days to COD: 82
Winds: S @ 3 mph
Weather Forecast: Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep hydrated
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 188-191 & 201
- Gravel at 170 & county roads
- Approach at 205

Foundations:

- Excavation at 188-189
- Mud mat at 188-189
- Pour base at 176-177
- Form pedestal at 166, 168 & 169
- Pour pedestal at 166-169
- Backfill at 232-234
- Build crane pads at 233-235

Erection:

- Erect base & mid at 183-184
- Assemble rotor at 183-184
- Erect top, nacelle & rotor at 200-201

Collection:

- Trench & cable install – 4/0 at 166-169
- Trench & cable install-1000kv at circuit 5S homerun
- Boring at CR 25 & 8th St

Electrical:

- Pedestal conduit at 168, 169 & 178
- Grounding grid at 238-239
- Controller termination at 181-183
- PMT Installation at 213-216
- Tower wiring at 196-197
- Mechanical complete pre-walk at 196-197
- Mechanical complete walk down at 195



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	320,837	12,163
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	61,786	117,188	52.7%
Gravel Roads (6")	60,221	117,188	51.4%
Roads Complete	60,221	117,188	51.4%
Silt Fence Installed	18,839	17,700	106.4%
Foundations Excavated	54	80	67.5%
Foundations Poured	41	80	51.3%
Foundations Backfilled	29	80	36.3%
Crane Pads Completed	26	80	32.5%
Tower Base Sections Erected	10	80	12.5%
Tower Mid Sections Erected	8	80	10.0%
Tower Top Sections Erected	5	80	6.3%
Nacelles Installed	5	80	6.3%
Rotors Installed	5	80	6.3%
Tower Wiring Complete	1	80	1.3%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	69,741	441,000	15.8%
500 Cable Trenched	9178	36,000	25.5%
1000 Cable Trenched	95,516	333,000	28.7%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	16	80	20.0%
(as of COB yesterday)			

39 PU-09-528 Filed: 8/11/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Aug. 11, 2009

NextEra Energy Resources, LLC