




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Wednesday, 8/12/2009 **COD: 10-31-09**
High: 95 **Low: 59**
Precipitation Chances: 0%

Days to COD: 81
Winds: SSW @ 7 mph
Weather Forecast: Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep hydrated
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 190-191 & 202-205
- Gravel at 173-175 & 188-191
- Approach at 205

Foundations:

- Excavation at 190-191 & 205
- Mud mat at 189-191
- Install bottom rebar mat at 170-172
- Install anchor bolts at 170-172
- Install top rebar mat at 174-175
- Form base at 174-175
- Form pedestal at 177-178
- Backfill at 231-232
- Build crane pads at 232-233

Erection:

- Erect base & mid at 184
- Assemble rotor at 184
- Erect top, nacelle & rotor at 186-187

Collection:

- Trench & cable install – 4/0 at 166-169
- Trench & cable install-1000kv at circuit 55 homerun
- Boring at CR 25 & 8th St

Electrical:

- Pedestal conduit at 177-178
- Smurf tube at 174-175
- Grounding grid at 240-242
- Controller termination at 179-180
- Tower wiring at 198
- Tower wiring pre-walk at 198

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	334,956	-1,956
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	63,056	117,188	53.8%
Gravel Roads (6")	61,680	117,188	52.6%
Roads Complete	60,930	117,188	52.0%
Silt Fence Installed	19,317	17,700	109.1%
Foundations Excavated	56	80	70.0%
Foundations Poured	45	80	56.3%
Foundations Backfilled	30	80	37.5%
Crane Pads Completed	28	80	35.0%
Tower Base Sections Erected	10	80	12.5%
Tower Mid Sections Erected	10	80	12.5%
Tower Top Sections Erected	7	80	8.8%
Nacelles Installed	7	80	8.8%
Rotors Installed	7	80	8.8%
Tower Wiring Complete	3	80	3.8%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	69,741	441,000	15.8%
500 Cable Trenched	9,178	36,000	25.5%
1000 Cable Trenched	95,516	333,000	28.7%
Copperdad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	23	80	28.8%
(as of COB yesterday)			

40 PU-09-528 Filed: 8/12/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Aug. 12, 2009

NextEra Energy Resources, LLC