




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Thursday, 8/13/2009**  
**High: 92**  
**Precipitation Chances: 0%**

**COD: 10-31-09**  
**Low: 62**

**Days to COD: 80**  
**Winds: ENE @ 7 mph**  
**Weather Forecast: Sunny**

#### NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Keep hydrated
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection today

#### Civil/Erection:

- Subgrade at 201-207
- Gravel at 187-190 & 201-204
- Approach at 207

#### Foundations:

- Excavation at 202-203
- Mud mat at 188-190 & 204
- Install bottom rebar mat at 169 & 187
- Install anchor bolts at 169 & 187
- Install top rebar mat at 170-171
- Form base at 170-171
- Pour base at 172-174
- Form pedestal at 175-176
- Pour pedestal at 175-177
- Backfill at 228-229
- Build crane pads at 228-229

#### Erection:

- Erect base & mid at 180-181
- Assemble rotor at 180-181
- Erect top, nacelle & rotor at 184-185

#### Collection:

- Trench & cable install – 4/0 at JB 553 to 169
- Trench & cable install-500 at 175-JB553

#### Electrical:

- Pedestal conduit at 174-175
- Smurf tube at 171-172
- Grounding grid at 240-241
- Controller termination at 192-193
- Tower wiring at 198 & 199
- Tower wiring pre-walk at 198 & 199
- IIP at 196


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	334,956	-1,956
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	66,260	117,188	56.5%
Gravel Roads (6")	61,680	117,188	52.6%
Roads Complete	60,930	117,188	52.0%
Silt Fence Installed	19,317	17,700	109.1%
Foundations Excavated	59	80	73.8%
Foundations Poured	45	80	56.3%
Foundations Backfilled	32	80	40.0%
Crane Pads Completed	31	80	38.8%
Tower Base Sections Erected	14	80	17.5%
Tower Mid Sections Erected	14	80	17.5%
Tower Top Sections Erected	8	80	10.0%
Nacelles Installed	8	80	10.0%
Rotors Installed	8	80	10.0%
Tower Wiring Complete	4	80	5.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	86,892	441,000	19.7%
500 Cable Trenched	17,194	36,000	47.8%
1000 Cable Trenched	110,340	333,000	33.1%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	27	80	33.8%

(as of COB yesterday)



42    PU-09-528    Filed: 8/13/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 13, 2009

NextEra Energy Resources, LLC