




NEXTerTM Energy Resources Ashtabula Wind II

NEXTerTM Energy Plan of the Day (POD)



Date: Monday, 8/17/2009
High: 70
Precipitation Chances: 10%

COD: 10-31-09
Low: 45

Days to COD: 76
Winds: WSW @ 10 mph
Weather Forecast: Mostly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive careful, slick driving conditions
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection today

Civil/Erection:

- Subgrade at 224-227
- Gravel at 187-190, 201-207
- Approach at 224

Foundations:

- Excavation at 205-206
- Mud mat at 205-206
- Install bottom rebar mat at 202-204
- Install anchor bolts at 202-204
- Install top rebar mat at 189-190
- Form base at 188-190
- Pour base at 169, 187 & 188
- Form pedestal at 170-171
- Pour pedestal at 171-172
- Backfill at 167-168
- Build crane pad at 167-168

Erection:

- Erect top, nacelle & rotor at 181-182

Collection:

- Trench & cable install 4/0 at 174-190
- High voltage cable termination at 196, 198 & 199

Electrical:


- Pedestal conduit at 170-171
- Smurf tube at 188-190
- Grounding grid at 173, 174 & 177
- Controller termination at 191-192 & 213-215
- Box pad installation at 165-168
- Tower wiring at 185-186
- Mechanical completion pre-walk at 185-186
- IIP at 197 & 198

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	334,956	-1,956
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	71,778	117,188	61.3%
Gravel Roads (6")	68,738	117,188	58.7%
Roads Complete	65,134	117,188	55.6%
Silt Fence Installed	19,695	17,700	111.3%
Foundations Excavated	63	80	78.8%
Foundations Poured	50	80	62.5%
Foundations Backfilled	36	80	45.0%
Crane Pads Completed	33	80	41.3%
Tower Base Sections Erected	16	80	20.0%
Tower Mid Sections Erected	16	80	20.0%
Tower Top Sections Erected	11	80	13.8%
Nacelles Installed	11	80	13.8%
Rotors Installed	11	80	13.8%
Tower Wiring Complete	7	80	8.8%
Mechanically Complete	1	80	1.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	108,938	441,000	24.7%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	115,168	333,000	34.6%
Copperdad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	27	80	33.8%
(as of COB yesterday)			



45 PU-09-528 Filed: 8/17/2009 Pages: 1
Ashtabula Wind II, NEXTerTM Energy, Plan of the Day
for Aug. 17, 2009

NextEra Energy Resources, LLC