




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Wednesday, 8/19/2009**  
**High: 74**  
**Precipitation Chances: 50%**

**COD: 10-31-09**  
**Low: 53**

**Days to COD: 74**  
**Winds: S @ 7 mph**  
**Weather Forecast: Cloudy**

## NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Be aware of changing work conditions
- Keep your speed to a minimum
- SWPPP inspection every two weeks

#### Civil/Erection:

- Subgrade at 221-223
- Gravel at 224-227
- Approach at 223

#### Foundations:

- Excavation at 225-226
- Mud mat at 225-226
- Install bottom rebar mat at 205-206
- Install anchor bolts at 205-207
- Install top rebar mat at 201, 202 & 207
- Form base at 201, 202 & 207
- Pour base at 202-204
- Form pedestal at 188-190
- Pour pedestal at 188-190
- Backfill at 173-175
- Build crane pad at 174-177

#### Erection:

- Erect base & mid at 178, 179, 191 & 192
- Assemble rotor at 191-192
- Erect top, nacelle & rotor at 178-179

#### Collection:

- High voltage cable termination at 180-183 & 186
- Low voltage cable termination at 183-186

#### Electrical:


- Pedestal conduit at 165-168
- Smurf tube at 201-203
- Grounding grid at 169 & 187
- Controller termination at 208-210 & 233-234
- Box pad installation at 174-179
- Tower wiring at 182
- Mechanical completion pre-walk at 184-186
- IIP at 199-200

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	75,885	117,188	64.8%
Gravel Roads (6")	72,651	117,188	62.0%
Roads Complete	71,651	117,188	61.1%
Silt Fence Installed	19,695	17,700	111.3%
Foundations Excavated	67	80	83.8%
Foundations Poured	55	80	68.8%
Foundations Backfilled	42	80	52.5%
Crane Pads Completed	37	80	46.3%
Tower Base Sections Erected	17	80	21.3%
Tower Mid Sections Erected	15	80	18.8%
Tower Top Sections Erected	14	80	17.5%
Nacelles Installed	14	80	17.5%
Rotors Installed	14	80	17.5%
Tower Wiring Complete	11	80	13.8%
Mechanically Complete	3	80	3.8%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	136,246	441,000	30.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	124,234	333,000	37.3%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	27	80	33.8%
(as of COB yesterday)			



48    PU-09-528    Filed: 8/19/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 19, 2009

NextEra Energy Resources, LLC