




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Friday, 8/21/2009**  
**High: 71**  
**Precipitation Chances: 35%**

**COD: 10-31-09**  
**Low: 46**

**Days to COD: 72**  
**Winds: N @ 11 mph**  
**Weather Forecast: Mostly Cloudy**

#### NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Be aware of changing work conditions
- Keep your speed to a minimum
- SWPPP inspection every two weeks

#### Civil/Erection:

- Subgrade at 216-220
- Gravel at 221-227
- Approach at 220

#### Foundations:

- Excavation at 221-223
- Mud mat at 221-223
- Install bottom rebar mat at 224-225
- Install anchor bolts at 224-225
- Install top rebar mat at 205 & 224
- Form base at 205-206
- Pour base at 201 & 207
- Form pedestal at 204
- Pour pedestal at 188-190 & 204
- Backfill at 242-244
- Build crane pad at 172, 176, 177 & 244

#### Erection:


- Erect base & mid at 214-215
- Assemble rotor at 214-215
- Erect rotor at 178

#### Collection:

- High voltage cable termination at 182, 192 & Jbox
- Low voltage cable termination at 179-181
- Wetland bore N of 23

#### Electrical:

- Pedestal conduit at 202-204
- Smurf tube at 205 & 224
- Grounding grid at 169 & 187
- Controllor termination at 165
- Box pad installation at 171-175
- PMT installation at 165-168
- Tower wiring at 180-181
- Mechanical completion pre-walk at 183
- IIP at 184-186



50    PU-09-528    Filed: 8/21/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 21, 2009

NextEra Energy Resources, LLC

#### RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	75,885	117,188	64.8%
Gravel Roads (6")	72,651	117,188	62.0%
Roads Complete	71,651	117,188	61.1%
Silt Fence Installed	19,695	17,700	111.3%
Foundations Excavated	69	80	86.3%
Foundations Poured	55	80	68.8%
Foundations Backfilled	46	80	57.5%
Crane Pads Completed	40	80	50.0%
Tower Base Sections Erected	19	80	23.8%
Tower Mid Sections Erected	19	80	23.8%
Tower Top Sections Erected	16	80	20.0%
Nacelles Installed	16	80	20.0%
Rotors Installed	16	80	20.0%
Tower Wiring Complete	12	80	15.0%
Mechanically Complete	4	80	5.0%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	136,246	441,000	30.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	124,234	333,000	37.3%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	34	80	42.5%

(as of COB yesterday)