




NEXTerTM Energy Resources Ashtabula Wind II

NEXTerTM Energy

Plan of the Day (POD)



Date: Tuesday, 8/25/2009
High: 81
Precipitation Chances: 0%

COD: 10-31-09
Low: 51

Days to COD: 68
Winds: WNW @ 4 mph
Weather Forecast: Partly Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Subgrade at 235-237
- Gravel at 221-223
- Approach at 235

Foundations:

- Excavation at 216-218
- Pour mud mat at 216-218
- Install bottom rebar mat at 221-223
- Install anchor bolts at 223, 226 & 227
- Install top rebar mat at 223, 226 & 227
- Form base at 224-226
- Pour base at 205, 224 & 225
- Form pedestal at 201-203
- Pour pedestal at 202-203
- Backfill at 169 & 187
- Build crane pad at 169, 170 & 172

Erection:

- Erect base & mid at 211
- Assemble rotor at 211
- Erect top & nacelle at 191-192 & rotor at 191-193

Collection:

- Trench & cable install-1000 at home run 25 & Sub run
- High voltage cable termination at 178-179 & 192-193
- Low voltage cable termination at 232-234
- Boring at N of 263

Electrical:

- Pedestal conduit at 201, 206 & 207
- Smurf tube at 225-227
- Grounding grid at 201-204
- Controller termination at 228-231
- Box pad installation at 170-172 & 243-244
- PMT installation at 173-176
- Tower wiring at 178
- IIP at 181-182


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	83,336	117,188	71.1%
Gravel Roads (6")	79,749	117,188	68.1%
Roads Complete	71,651	117,188	61.1%
Silt Fence Installed	20,145	17,700	113.8%
Foundations Excavated	74	80	92.5%
Foundations Poured	59	80	73.8%
Foundations Backfilled	51	80	63.8%
Crane Pads Completed	41	80	51.3%
Tower Base Sections Erected	23	80	28.8%
Tower Mid Sections Erected	23	80	28.8%
Tower Top Sections Erected	17	80	21.3%
Nacelles Installed	17	80	21.3%
Rotors Installed	16	80	20.0%
Tower Wiring Complete	15	80	18.8%
Mechanically Complete	11	80	13.8%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	147,104	441,000	33.4%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	143,491	333,000	43.1%
Copperdad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	36	80	45.0%

(as of COB yesterday)



53 PU-09-528 Filed: 8/25/2009 Pages: 1
 Ashtabula Wind II, NEXTerTM Energy, Plan of the Day
 for Aug. 25, 2009

NextEra Energy Resources, LLC