




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Wednesday, 8/26/2009**  
**High: 83**  
**Precipitation Chances: 0%**

**COD: 10-31-09**  
**Low: 54**

**Days to COD: 67**  
**Winds: SE @ 4 mph**  
**Weather Forecast: Sunny**

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Keep your speed to a minimum
- SWPPP inspection today

**Civil/Erection:**

- Subgrade at 235-237
- Gravel at 216-220
- Foundations:
- Excavation at 235-237
- Pour mud mat at 216, 235-236
- Install bottom rebar mat at 218-220
- Install anchor bolts at 220-222
- Install top rebar mat at 220-222
- Form base at 221-223
- Pour base at 223, 226 & 227
- Form pedestal at 201, 206 & 207
- Pour pedestal at 201, 206 & 207
- Backfill at 188-190
- Build crane pad at 187

**Erection:**

- Erect base & mid at 165-166 & 210
- Assemble rotor at 165-166 & 210
- Erect top & nacelle & rotor at 215

**Collection:**

- Trench & cable install-1000 at home run 1S & 2S
- Fiber termination at 165,178 & 179
- High voltage cable termination at 192-193
- Low voltage cable termination at 232-234

**Electrical:**

- Pedestal conduit at 205-206 & 224
- Smurf tube at 222-223
- Box pad installation at 169, 170 & 187
- PMT installation at 172, 240 & 241
- Tower wiring at 192
- Mechanical completion pre-walk at 178-180


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	85,136	117,188	72.6%
Gravel Roads (6")	79,749	117,188	68.1%
Roads Complete	74,641	117,188	63.7%
Silt Fence Installed	20,145	17,700	113.8%
Foundations Excavated	77	80	96.3%
Foundations Poured	61	80	76.3%
Foundations Backfilled	53	80	66.3%
Crane Pads Completed	43	80	53.8%
Tower Base Sections Erected	24	80	30.0%
Tower Mid Sections Erected	23	80	28.8%
Tower Top Sections Erected	19	80	23.8%
Nacelles Installed	19	80	23.8%
Rotors Installed	19	80	23.8%
Tower Wiring Complete	16	80	20.0%
Mechanically Complete	11	80	13.8%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	147,104	441,000	33.4%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	166,684	333,000	50.1%
Copperdad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	43	80	53.8%

(as of COB yesterday)



54 PU-09-528 Filed: 8/26/2009 Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 26, 2009

NextEra Energy Resources, LLC