




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Thursday, 8/27/2009**  
**High: 81**  
**Precipitation Chances: 5%**

**COD: 10-31-09**  
**Low: 52**

**Days to COD: 66**  
**Winds: S @ 4 mph**  
**Weather Forecast: Partly Sunny**

#### NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**

- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil/Erection:**

- Gravel at 216-220 & 235-237
- Foundations:
- Pour mud mat at 235-237
- Install bottom rebar mat at 216-217
- Install anchor bolts at 217-219
- Install top rebar mat at 220-222
- Form base at 218-220
- Pour base at 220-222
- Form pedestal at 205, 224 & 225
- Pour pedestal at 205, 224 & 225
- Backfill at 188-190 & 204
- Build crane pad at 188-190

**Erection:**

- Erect base & mid at 167, 168, 208, 209 & 214
- Assemble rotor at 167-168 & 208-209
- Erect top & nacelle & rotor at 214-215

**Collection:**

- Trench & cable install-1000 at home run 1S & 2S
- Fiber termination at test 45
- High voltage cable termination at 166-167
- Low voltage cable termination at 232-234 & 210

**Electrical:**

- Pedestal conduit at 205-206 & 224
- Smurf tube at 225-227
- Grounding grid at 224-225
- Controller termination at 172-173 & 238-239
- Tower wiring at 193
- Mechanical completion pre-walk at 179
- IIP at 178 & 180

**Substation**


- Circuit Energization: high pod circuit 4

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	79,749	117,188	68.1%
Roads Complete	79,749	117,188	68.1%
Silt Fence Installed	20,837	17,700	117.7%
Foundations Excavated	80	80	100.0%
Foundations Poured	64	80	80.0%
Foundations Backfilled	57	80	71.3%
Crane Pads Completed	44	80	55.0%
Tower Base Sections Erected	28	80	35.0%
Tower Mid Sections Erected	26	80	32.5%
Tower Top Sections Erected	20	80	25.0%
Nacelles Installed	20	80	25.0%
Rotors Installed	20	80	25.0%
Tower Wiring Complete	16	80	20.0%
Mechanically Complete	13	80	16.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	147,104	441,000	33.4%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	186,388	333,000	56.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	43	80	53.8%
(as of COB yesterday)			



55    PU-09-528    Filed: 8/27/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 27, 2009

NextEra Energy Resources, LLC