




NEXTerTM Energy Resources Ashtabula Wind II

NEXTerTM Energy

Plan of the Day (POD)



Date: Friday, 8/28/2009
High: 70
Precipitation Chances: 2%

COD: 10-31-09
Low: 46

Days to COD: 65
Winds: NNE @ 7 mph
Weather Forecast: Mostly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Gravel at 216-220 & 235-237
- Foundations:
- Install bottom rebar mat at 235-237
- Install anchor bolts at 216, 235 & 236
- Install top rebar mat at 216, 217 & 235
- Form base at 216, 217 & 235
- Pour base at 217-219
- Form pedestal at 223, 226 & 227
- Pour pedestal at 223, 226 & 227
- Backfill at 202-203
- Build crane pad at 202-204

Erection:

- Erect base & mid at 177 & 234
- Assemble rotor at 177 & 234
- Erect top & nacelle & rotor at 211-212

Collection:

- Trench & cable install-4/0 at Jbox-213-215
- Trench & cable install-1000 at home run 1S
- Fiber termination at splice hh
- High voltage cable termination at phase 4S
- Low voltage cable termination at 232-234 & 210

Electrical:

- Pedestal conduit at 221-223
- Smurf tube at 216-218
- Grounding grid at 225-227
- Controller termination at 240-243
- Box pad installation at 188-190 & 204
- Tower IIP at 178 & 180


Substation

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	84,749	117,188	72.3%
Roads Complete	79,749	117,188	68.1%
Silt Fence Installed	21,630	17,700	122.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	67	80	83.8%
Foundations Backfilled	59	80	73.8%
Crane Pads Completed	58	80	72.5%
Tower Base Sections Erected	31	80	38.8%
Tower Mid Sections Erected	31	80	38.8%
Tower Top Sections Erected	22	80	27.5%
Nacelles Installed	22	80	27.5%
Rotors Installed	22	80	27.5%
Tower Wiring Complete	16	80	20.0%
Mechanically Complete	13	80	16.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	149,308	441,000	33.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	212,862	333,000	63.9%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	47	80	58.8%
(as of COB yesterday)			



56 PU-09-528 Filed: 8/28/2009 Pages: 1
 Ashtabula Wind II, NEXTerTM Energy, Plan of the Day
 for Aug. 28, 2009

NextEra Energy Resources, LLC