




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Saturday, 8/29/2009
High: 72
Precipitation Chances: 10%

COD: 10-31-09
Low: 41

Days to COD: 64
Winds: WNW @ 2 mph
Weather Forecast: Partly Sunny

NEXtera™ Energy Resources

Otter Tail

Blattner Energy

GE

Safety/Environmental:

- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil/Erection:

- Foundations:
- Install anchor bolts at 237
- Install top rebar mat at 236

Erection:

- Erect top, nacelle & rotor at 156, 211 & 212

Collection:

- Trench & cable install-1000 at Sub runs
- High voltage cable termination at JB5S1
- Low voltage cable termination at 227-229

Electrical:

- Controller termination at 242-244
- Box pad installation at 202-204
- PMT installation at 187, 238, 242-244

Substation

RECEIVING (As of COB yesterday)


	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	84,749	117,188	72.3%
Roads Complete	79,749	117,188	68.1%
Silt Fence Installed	21,630	17,700	122.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	70	80	87.5%
Foundations Backfilled	61	80	76.3%
Crane Pads Completed	61	80	76.3%
Tower Base Sections Erected	32	80	40.0%
Tower Mid Sections Erected	31	80	38.8%
Tower Top Sections Erected	22	80	27.5%
Nacelles Installed	22	80	27.5%
Rotors Installed	22	80	27.5%
Tower Wiring Complete	16	80	20.0%
Mechanically Complete	14	80	17.5%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	149,308	441,000	33.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	214,138	333,000	64.3%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	47	80	58.8%

(as of COB yesterday)



57 PU-09-528 Filed: 8/31/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Aug. 29, 2009

NextEra Energy Resources, LLC