




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Monday, 8/31/2009**  
**High: 77**  
**Precipitation Chances: 0%**

**COD: 10-31-09**  
**Low: 48**

**Days to COD: 62**  
**Winds: SSE @ 7 mph**  
**Weather Forecast: Sunny**

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil/Erection:**

- Gravel at 216-220 & 235-237
- Foundations:
- Install anchor bolts at 237
- Install top rebar mat at 236 & 237
- Form base at 236 & 237
- Pour base at 235 & 236
- Form pedestal at 220-222
- Pour pedestal at 220-222
- Backfill at 201, 205-207
- Build crane pad at 202-204

**Erection:**

- Erect base & mid at 176-177 & 233-234
- Assemble rotor at 176, 177 & 233
- Erect top & nacelle & rotor at 157, 209 & 210

**Collection:**

- Trench & cable install-4/0 at Jbox-213-215
- Fiber termination at hand holes
- High voltage cable termination at 175-177
- Low voltage cable termination at 240-242

**Electrical:**


- Pedestal conduit at 218-220
- Smurf tube at 235-237
- Grounding grid at 221-223
- Controllor termination at 242-243
- PMT installation at 187, 238 & 242-244
- Tower wiring at 155, 212, 213 & 215
- Mechanical completion pre-walk at 191-193
- Tower IIP at 178
- GE Pre-commissioning at 149-152

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9
Gravel Roads (6")	84,749	117,188	72.3
Roads Complete	79,749	117,188	68.1
Silt Fence Installed	21,630	17,700	122.2
Foundations Excavated	80	80	100.0
Foundations Poured	70	80	87.5
Foundations Backfilled	61	80	76.3
Crane Pads Completed	61	80	76.3
Tower Base Sections Erected	32	80	40.0
Tower Mid Sections Erected	31	80	38.8
Tower Top Sections Erected	25	80	31.3
Nacelles Installed	25	80	31.3
Rotors Installed	25	80	31.3
Tower Wiring Complete	20	80	25.0
Mechanically Complete	14	80	17.5
Pre-Commissioned	0	80	0.0
Final Commissioned	0	80	0.0
4/0 Cable Trenched	149,308	441,000	33.9
500 Cable Trenched	19,934	36,000	55.4
1000 Cable Trenched	231,242	333,000	69.4
Copperclad	0	84,000	0.0
1000 Low Voltage Installed	7875	30,500	25.8
Fiber Optic 12 Fiber SM	71,475	270,000	26.5
Transformers Set/Terminated	47	80	58.8
(as of COB yesterday)			



58    PU-09-528    Filed: 8/31/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Aug. 31, 2009

NextEra Energy Resources, LLC