




NEXTerTM Energy Resources Ashtabula Wind II

NEXTerTM Energy

Plan of the Day (POD)



Date: **Wednesday, 9/2/2009**
 High: **78**
 Precipitation Chances: **2%**

COD: **10-31-09**
 Low: **52**

Days to COD: **60**
 Winds: **SE @ 7 mph**
 Weather Forecast: **Partly Sunny**

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- PPE is very important and must be worn on site at all times
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

Foundations:

- Form pedestal at 235-237
- Pour pedestal at 235-237
- Backfill at 221-223
- Build crane pad at 221-223

Erection:

- Erect base & mid at 172-173 & 229-239
- Assemble rotor at 172-173 & 229-230
- Erect top & nacelle at 165, 232 & 233
- Erect rotor at 165, 232-234

Collection:

- Trench & cable install-4/0 at 208-210
- Trench & cable install -1000 at 25, 35 Home runs
- Fiber termination at hand holes
- High voltage cable termination at 169, 173 & 174
- Low voltage cable termination at 187-190

Electrical:

- Pedestal conduit Complete
- Grounding grid at 216-219
- Box pad installation at 201-203 & 205
- Tower wiring at 208-210
- Mechanical completion pre-walk at 213-215
- Tower IIP at 192-193

| RECEIVING (As of COB yesterday) | | | |
|---------------------------------|---------|----------|---------|
| | Total | Received | Balance |
| PMT XFR | 81 | 81 | 0 |
| Grounding XFR | 5 | 5 | 0 |
| 4/0 Cable | 441,000 | 453,555 | -12,555 |
| 500 KCM | 36,000 | 37,036 | -1,036 |
| Copperclad | 84,000 | 84,579 | -579 |
| 1000 KCM | 333,000 | 337,803 | -4,803 |
| 12 Fiber SM FOC | 270,000 | 270,650 | -650 |
| 1000-2km (Low Voltage) | 30,500 | 31,330 | -830 |
| XFR Box Pads | 81 | 81 | 0 |
| Controllers | 80 | 80 | 0 |
| Bases | 80 | 80 | 0 |
| Mids | 80 | 80 | 0 |
| Tops | 80 | 80 | 0 |
| Nacelles | 80 | 80 | 0 |
| Hubs | 80 | 80 | 0 |
| Blade Sets | 80 | 80 | 0 |

Negative Number Indicates Overage of Cable

General Construction Status

| | Complete | Total | % Complete |
|-----------------------------|----------|---------|------------|
| Roads Subgraded | 88,996 | 117,188 | 75.9% |
| Gravel Roads (6") | 84,749 | 117,188 | 72.3% |
| Roads Complete | 79,749 | 117,188 | 68.1% |
| Silt Fence Installed | 21,630 | 17,700 | 122.2% |
| Foundations Excavated | 80 | 80 | 100.0% |
| Foundations Poured | 77 | 80 | 96.3% |
| Foundations Backfilled | 69 | 80 | 86.3% |
| Crane Pads Completed | 67 | 80 | 83.8% |
| Tower Base Sections Erected | 39 | 80 | 48.8% |
| Tower Mid Sections Erected | 39 | 80 | 48.8% |
| Tower Top Sections Erected | 28 | 80 | 35.0% |
| Nacelles Installed | 28 | 80 | 35.0% |
| Rotors Installed | 27 | 80 | 33.8% |
| Tower Wiring Complete | 24 | 80 | 30.0% |
| Mechanically Complete | 16 | 80 | 20.0% |
| Pre-Commissioned | 0 | 80 | 0.0% |
| Final Commissioned | 0 | 80 | 0.0% |
| 4/0 Cable Trenched | 203,020 | 441,000 | 46.0% |
| 500 Cable Trenched | 19,934 | 36,000 | 55.4% |
| 1000 Cable Trenched | 274,680 | 333,000 | 82.5% |
| Copperclad | 0 | 84,000 | 0.0% |
| 1000 Low Voltage installed | 7875 | 30,500 | 25.8% |
| Fiber Optic 12 Fiber SM | 71,475 | 270,000 | 26.5% |
| Transformers Set/Terminated | 54 | 80 | 67.5% |
| (as of COB yesterday) | | | |



60 PU-09-528 Filed: 9/2/2009 Pages: 1
 Ashtabula Wind II, NEXTerTM Energy, Plan of the Day
 for Sept. 2, 2009

NextEra Energy Resources, LLC