




NEXTerTM Energy Resources Ashtabula Wind II

NEXTerTM Energy Plan of the Day (POD)



Date: Tuesday, 9/8/2009
High: 78
Precipitation Chances: 50%

COD: 10-31-09
Low: 51

Days to COD: 54
Winds: S @ 10 mph
Weather Forecast: Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- PPE is very important and must be worn on site at all times
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

Foundations:

- Backfill at 216-220
- Build crane pads at 218-220
- Erection:
- Erect Base at 169
- Erect Mid at 169 & 239
- Assemble rotor at 169 & 239
- Erect top nacelle & rotor at 168, 177, 230 & 231

Collection:

- Trench & cable install -4/0 at JB-204
- High voltage cable termination on circuit 5
- Low voltage cable termination on 188-190

Electrical:


- Grounding grid at 235-237
- Controller termination at 216-220
- Box pad installation at 221-223
- PMT installation at 173, 201-203 & 207
- Tower wiring at 166, 167, 231 & 232
- Mechanical completion pre-walk at 211, 212 & 215
- IIP's at 192-193 & 213-214

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	88,996	117,188	75.9%
Roads Complete	88,996	117,188	75.9%
Silt Fence Installed	21,630	17,700	122.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	75	80	93.8%
Crane Pads Completed	70	80	87.5%
Tower Base Sections Erected	48	80	60.0%
Tower Mid Sections Erected	47	80	58.8%
Tower Top Sections Erected	34	80	42.5%
Nacelles Installed	34	80	42.5%
Rotors Installed	34	80	42.5%
Tower Wiring Complete	27	80	33.8%
Mechanically Complete	17	80	21.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	232,756	441,000	52.8%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	274,680	333,000	82.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	59	80	73.8%
(as of COB yesterday)			



63 PU-09-528 Filed: 9/8/2009 Pages: 1
Ashtabula Wind II, NEXTerTM Energy, Plan of the Day
for Sept. 8, 2009

NextEra Energy Resources, LLC