




# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind II

## NEXTer<sup>TM</sup> Energy

### Plan of the Day (POD)



Date: **Wednesday, 9/9/09**

High: **79**

Precipitation Chances: **23%**

COD: **10-31-09**

Low: **49**

Days to COD: **53**

Winds: **NNW @ 3 mph**

Weather Forecast: **Partly Sunny**

**NEXTer<sup>TM</sup> Energy Resources**

**Otter Tail**

**Blattner Energy**

**GE**

**Safety/Environmental:**

- Be aware of wet & muddy conditions
- Keep your speed to a minimum
- SWPPP inspection today

**Civil:**

**Foundations:**

- Backfill at 235-237
- Build crane pads at 216-218 & 237

**Erection:**

- Erect Base & mid at 190, 242-244
- Assemble rotor at 190, 242-244
- Erect top nacelle & rotor at 176-177 & 228-229

**Collection:**

- Trench & cable install -4/0 at 205-234
- High voltage cable termination at 170, 187-190 & JB-552
- Low voltage cable termination on 201-204

**Electrical:**

- Controller termination at 207 & 224-226
- Box pad installation at 221-223
- Tower wiring at 167, 168, 230 & 231
- Mechanical completion pre-walk at 211, 212 & 215
- IIP's at 192-193 & 213-214

**RECEIVING (As of COB yesterday)**

	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	88,996	117,188	75.9%
Roads Complete	88,996	117,188	75.9%
Silt Fence Installed	21,630	17,700	122.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	77	80	96.3%
Crane Pads Completed	72	80	90.0%
Tower Base Sections Erected	50	80	62.5%
Tower Mid Sections Erected	49	80	61.3%
Tower Top Sections Erected	36	80	45.0%
Nacelles Installed	36	80	45.0%
Rotors Installed	36	80	45.0%
Tower Wiring Complete	32	80	40.0%
Mechanically Complete	17	80	21.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	232,756	441,000	52.8%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	274,680	333,000	82.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	62	80	77.5%

(as of COB yesterday)



64 PU-09-528 Filed: 9/9/2009 Pages: 1  
Ashtabula Wind II, NEXTer<sup>TM</sup> Energy, Plan of the Day for Sept. 9, 2009

NextEra Energy Resources, LLC