




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: Thursday, 9/10/09
High: 84
Precipitation Chances: 5%

COD: 10-31-09
Low: 54

Days to COD: 52
Winds: E @ 4 mph
Weather Forecast: Mostly Sunny

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Watch your step when getting on & off equipment
- Keep your speed to a minimum
- SWPPP inspection today

Civil:

Foundations:

- Backfill complete
- Build crane pads at 216-217
- Erection:
- Erect Base & mid at 188-189 & 240-242
- Assemble rotor at 188-189 & 240-242
- Erect top nacelle & rotor at 174-175 & 238-239

Collection:

- Trench & cable install -4/0 at 224-227 & 230-232
- High voltage cable termination at 190, 210, 211 & 234
- Low voltage cable termination on 204, 224 & 225

Electrical:


- Controllor termination at 205-206 & 226
- Box pad installation at 221-223
- PMT installation at 205-206, 221 & 227
- Tower wiring at 176-177, 228 & 230
- Mechanical completion pre-walk at 166-167, 208 & 234
- IIP's at 212 & 215
- GE Commissioning at 186, 195-197

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	88,996	117,188	75.9%
Roads Complete	88,996	117,188	75.9%
Silt Fence Installed	21,630	17,700	122.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	74	80	92.5%
Tower Base Sections Erected	53	80	66.3%
Tower Mid Sections Erected	52	80	65.0%
Tower Top Sections Erected	40	80	50.0%
Nacelles Installed	40	80	50.0%
Rotors Installed	40	80	50.0%
Tower Wiring Complete	36	80	45.0%
Mechanically Complete	17	80	21.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	241,920	441,000	54.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	283,938	333,000	85.3%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	62	80	77.5%
(as of COB yesterday)			



65 PU-09-528 Filed: 9/10/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Sept. 10, 2009

NextEra Energy Resources, LLC