




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date:** Friday, 9/11/09  
**High:** 72  
**Precipitation Chances:** 50%

**COD:** 10-31-09  
**Low:** 49

**Days to COD:** 51  
**Winds:** S @ 5 mph  
**Weather Forecast:** Cloudy

## NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

#### Safety/Environmental:

- Be cautious of the wet slippery soil conditions
- Watch your step when getting on & off equipment
- Keep your speed to a minimum
- SWPPP inspection today

#### Civil:

#### Foundations:

- Build crane pads Complete

#### Erection:

- Erect Base & mid at 240
- Assemble rotor at 240

#### Collection:

- Trench & cable install -4/0 at 224-227 & 230-232
- Fiber termination at 201 & 203-205
- High voltage cable termination at 201 & 203-205
- Low voltage cable termination on 204 & 224-225

#### Electrical:

- Contoller termination at 222-223
- Box pad installation at 219 & 235-237
- PMT installation at 222-223
- Tower wiring at 174-175 & 238-239
- Mechanical completion pre-walk at 166-167, 208 & 234
- GE Commissioning at 183-185


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9%
Gravel Roads (6")	88,996	117,188	75.9%
Roads Complete	88,996	117,188	75.9%
Silt Fence Installed	21,630	17,700	122.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	57	80	71.3%
Tower Mid Sections Erected	56	80	70.0%
Tower Top Sections Erected	44	80	55.0%
Nacelles Installed	44	80	55.0%
Rotors Installed	43	80	53.8%
Tower Wiring Complete	40	80	50.0%
Mechanically Complete	17	80	21.3%
Pre-Commissioned	0	80	0.0%
Final Commissioned	3	80	3.8%
4/0 Cable Trenched	256,652	441,000	58.2%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	283,938	333,000	85.3%
Copperdad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	66	80	82.5%

(as of COB yesterday)



66    PU-09-528    Filed: 9/11/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Sept. 11, 2009

NextEra Energy Resources, LLC