




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date: Saturday, 9/12/09**  
**High: 74**  
**Precipitation Chances: 3%**

**COD: 10-31-09**  
**Low: 51**

**Days to COD: 50**  
**Winds: NNW @ 4 mph**  
**Weather Forecast: Mostly Cloudy**

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Be cautious of the wet slippery soil conditions
- Watch your step when getting on & off equipment
- Keep your speed to a minimum
- SWPPP inspection today

**Civil:**

**Foundations:**

**Erection:**

- Erect Base & mid at 187
- Assemble rotor at 187
- Erect top & nacelle at 172-173 & 243-244
- Erect rotor at 172-174 & 243-244
- Collection:
- Trench & cable install -4/0 at 228 & 238-239
- Trench & cable install -1000 at JB2S3-JB2S2
- High voltage cable termination at 205-206 & 224-226
- Low voltage cable termination on 204 & 224-225

**Electrical:**


- Contoller termination at 216 & 222-223
- Box pad installation complete
- PMT installation at 222-223
- Mechanical completion pre-walk at 165, 166, 168 & 209
- GE Commissioning at 178-180 & 194

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	57	80	71.3%
Tower Mid Sections Erected	57	80	71.3%
Tower Top Sections Erected	44	80	55.0%
Nacelles Installed	44	80	55.0%
Rotors Installed	43	80	53.8%
Tower Wiring Complete	40	80	50.0%
Mechanically Complete	23	80	28.8%
Pre-Commissioned	0	80	0.0%
Final Commissioned	3	80	3.8%
4/0 Cable Trenched	274,208	441,000	62.2%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	283,938	333,000	85.3%
Copperdad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	75	80	93.8%
(as of COB yesterday)			



68 PU-09-528 Filed: 9/14/2009 Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day for Sept. 12, 2009

NextEra Energy Resources, LLC