




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date:** Monday, 9/14/09  
**High:** 82  
**Precipitation Chances:** 0%

**COD:** 10-31-09  
**Low:** 54

**Days to COD:** 48  
**Winds:** SSE @ 9 mph  
**Weather Forecast:** Sunny

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Keep all cranes, scaffolding & high reach equipment away from power lines
- Watch your step when getting on & off equipment
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil:**

**Foundations:**

**Erection:**

- Erect Base & mid at 201-202 & 221-222
- Assemble rotor at 201-202 & 221-222
- Erect top, nacelle & rotor at 171-172 & 241-242

**Collection:**

- Trench & cable install -4/0 at 207-J-box
- Trench & cable install -1000 at JB2S3-JB2S2
- Fiber termination at 201 & 213-215
- High voltage cable termination at 226-227, JB3S1 & JB2S1
- Low voltage cable termination on 216 & 222-223

**Electrical:**

- Controllor termination at 216 & 222
- Tower wiring at 174-175 & 238-239
- Mechanical completion pre-walk at 231-234
- IIP's at 167 & 176-177
- GE Pre-Commissioning at 191-192

**RECEIVING (As of COB yesterday)**


	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperdad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

**Negative Number Indicates Overage of Cable**

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	58	80	72.5%
Tower Mid Sections Erected	58	80	72.5%
Tower Top Sections Erected	47	80	58.8%
Nacelles Installed	47	80	58.8%
Rotors Installed	47	80	58.8%
Tower Wiring Complete	40	80	50.0%
Mechanically Complete	27	80	33.8%
Pre-Commissioned	0	80	0.0%
Final Commissioned	12	80	15.0%
4/0 Cable Trenched	275,790	441,000	62.5%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	286,074	333,000	85.9%
Copperdad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	75	80	93.8%

(as of COB yesterday)



69 PU-09-528 Filed: 9/14/2009 Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Sept. 14, 2009

NextEra Energy Resources, LLC