



# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



**Date:** Tuesday, 9/15/09  
**High:** 82  
**Precipitation Chances:** 0%

**COD:** 10-31-09  
**Low:** 54

**Days to COD:** 47  
**Winds:** SE @ 5 mph  
**Weather Forecast:** Sunny

**NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE**

**Safety/Environmental:**

- Keep all cranes, scaffolding & high reach equipment away from power lines
- Be extra cautious with the foggy conditions
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil:**

**Foundations:**

**Erection:**

- Erect Base & mid at 203-204, 220 & 223
- Assemble rotor at 203-204, 220 & 223
- Erect top & nacelle at 170-171 & 240
- Erect rotor at 170-171 & 240-241
- Collection:
  - Trench & cable install -1000 at JB2S3-JB2S2
  - Fiber termination at 201 & 213-215
  - High voltage cable termination at JB2S1, 1S1 & 3S1
  - Low voltage cable termination on 218-220

**Electrical:**

- Controller termination at 216 & 222
- Tower wiring at 172-173 & 243-244
- Mechanical completion pre-walk at 174 & 228-230
- IIP's at 175 & 232-234
- Punch list at 168
- GE Pre-Commissioning at 213-214

**Substation:**

- Partial Feeder 5


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	62	80	77.5%
Tower Mid Sections Erected	62	80	77.5%
Tower Top Sections Erected	50	80	62.5%
Nacelles Installed	50	80	62.5%
Rotors Installed	49	80	61.3%
Tower Wiring Complete	44	80	55.0%
Mechanically Complete	32	80	40.0%
Pre-Commissioned	0	80	0.0%
Final Commissioned	12	80	15.0%
4/0 Cable Trenched	299,554	441,000	67.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	293,379	333,000	88.1%
Copperclad	0	84,000	0.0%
1000 Low Voltage Installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	75	80	93.8%

(as of COB yesterday)



70    PU-09-528    Filed: 9/15/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Sept. 15, 2009

NextEra Energy Resources, LLC