




# NEXtera™ Energy Resources Ashtabula Wind II

## NEXtera Energy

### Plan of the Day (POD)



Date: **Wednesday, 9/16/09**  
 High: **83**  
 Precipitation Chances: **0%**

COD: **10-31-09**  
 Low: **52**

Days to COD: **46**  
 Winds: **SSE @ 2 mph**  
 Weather Forecast: **Partly Sunny**

#### NEXtera™ Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**

- Keep all cranes, scaffolding & high reach equipment away from power lines
- Be extra cautious with the foggy conditions
- Keep your speed to a minimum
- SWPPP inspection every two weeks

**Civil:**

**Foundations:**

- Erect Base & mid at 205-206 & 218-219
- Assemble rotor at 205-206 & 218-219
- Erect top & nacelle & rotor at 169

**Collection:**

- Trench & cable install -4/0 at JB253-240
- Fiber termination at 231, 238 & 239
- High voltage cable termination at JB251, 252 & 351
- Low voltage cable termination on 217, 218 & 237

**Electrical:**

- Contoller termination at 217, 236 & 237
- Tower wiring at 170-171 & 241-242
- Mechanical completion pre-walk at 173-174 & 229-230
- IIP's at 228, 231, 238 & 239
- GE Pre-Commissioning at 193 & 215
- GE Commissioning at 165-167 & 183

**Substation:**

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	66	80	82.5%
Tower Mid Sections Erected	65	80	81.3%
Tower Top Sections Erected	53	80	66.3%
Nacelles Installed	53	80	66.3%
Rotors Installed	53	80	66.3%
Tower Wiring Complete	48	80	60.0%
Mechanically Complete	33	80	41.3%
Pre-Commissioned	4	80	5.0%
Final Commissioned	14	80	17.5%
4/0 Cable Trenched	299,554	441,000	67.9%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	293,379	333,000	88.1%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	75	80	93.8%

(as of COB yesterday)



71    PU-09-528    Filed: 9/16/2009    Pages: 1  
 Ashtabula Wind II, NEXtera Energy, Plan of the Day  
 for Sept. 16, 2009

NextEra Energy Resources, LLC