




NEXtera™ Energy Resources Ashtabula Wind II

NEXtera Energy

Plan of the Day (POD)



Date: **Thursday, 9/17/09**
 High: **84**
 Precipitation Chances: **0%**

COD: **10-31-09**
 Low: **51**

Days to COD: **45**
 Winds: **WSW @ 1 mph**
 Weather Forecast: **Mostly Sunny**

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Keep all cranes, scaffolding & high reach equipment away from power lines
- Be extra cautious with the foggy conditions
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil:

Foundations:

Erection:

- Erect Base at 205, 217 & 218
- Erect mid at 205-206 & 217-218
- Assemble rotor at 205, 217 & 218
- Erect top & nacelle & rotor at 189-190 & 221

Collection:

- Trench & cable install -4/0 at JB253-240
- Fiber termination at 228, 238 & 239
- High voltage cable termination at JB252, 253 & 232
- Low voltage cable termination on 190 & 237

Electrical:

- Contoller termination at 237
- Tower wiring at 169, 190 & 240
- Mechanical completion pre-walk at 171-172 & 243-244
- IIP's at 173-174 & 229-231


Substation:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	100.0%
Gravel Roads (6")	88,996	117,188	100.0%
Roads Complete	88,996	117,188	100.0%
Silt Fence Installed	23,230	17,700	131.2%
Foundations Excavated	80	80	100.0%
Foundations Poured	80	80	100.0%
Foundations Backfilled	80	80	100.0%
Crane Pads Completed	80	80	100.0%
Tower Base Sections Erected	69	80	86.3%
Tower Mid Sections Erected	67	80	83.8%
Tower Top Sections Erected	54	80	67.5%
Nacelles Installed	54	80	67.5%
Rotors Installed	54	80	67.5%
Tower Wiring Complete	52	80	65.0%
Mechanically Complete	35	80	43.8%
Pre-Commissioned	4	80	5.0%
Final Commissioned	14	80	17.5%
4/0 Cable Trenched	316,810	441,000	71.8%
500 Cable Trenched	19,934	36,000	55.4%
1000 Cable Trenched	311,217	333,000	93.5%
Copperclad	0	84,000	0.0%
1000 Low Voltage installed	7875	30,500	25.8%
Fiber Optic 12 Fiber SM	71,475	270,000	26.5%
Transformers Set/Terminated	80	80	100.0%
(as of COB yesterday)			



72 PU-09-528 Filed: 9/17/2009 Pages: 1
 Ashtabula Wind II, NEXtera Energy, Plan of the Day
 for Sept. 17, 2009

NextEra Energy Resources, LLC